

Last 30 days

- Removed old Hydrant and installed valve for city water
- Dug and poured footer for Morton building
- Set door frames at ath. Bld
- Ath. Bld Block 75%
- Storm drains and boxes installed at football field
- Cut at practice field and soccer field
- Ran conduit inside existing school
- Salt river installed pole
- Switch gear pad poured
- Pump installed at pump house
- Storm box installed at pump house
- Academic bld rocked
- Underground electric installed to new pole
- Steel on site
- Damproofing started @ athletic bld

Next 30

- Finish Block at Ath Bld
- Finish Brick at Academic Bld
- Pour slab fro Morton bld and Academic bld
- Set transformer and turn on electric
- Dig footers for pump station
- Run water lanes
- Damp proof Ath. Bld.