



ISAAC TATUM
CONSTRUCTION, INC.

SCB Architects
Spencer County High School Project

ID	Task Name	Duration	Start	Finish	September	October	November	December	January	February
1	Baseball Field	72 days	Thu 10/25/18	Fri 2/1/19						
2	Site demo	20 days	Thu 10/25/18	Wed 11/21/18						
3	Install new Site concrete	15 days	Thu 12/20/18	Wed 1/9/19						
4	Install New Fencing	10 days	Thu 1/10/19	Wed 1/23/19						
5	Install New Pressbox	7 days	Thu 1/24/19	Fri 2/1/19						
6										
7	Softball Field	81 days	Thu 10/25/18	Thu 2/14/19						
8	Site Demo	20 days	Thu 10/25/18	Wed 11/21/18						
9	Install New Site Concrete	10 days	Thu 1/10/19	Wed 1/23/19						
10	Install New Musco Lighting	10 days	Fri 2/1/19	Thu 2/14/19						
11										
12	Practice Fields	187 days	Thu 11/22/18	Fri 8/9/19						
13	Site Demo	10 days	Thu 11/22/18	Wed 12/5/18						
14	Dirtwork	30 days	Mon 5/13/19	Fri 6/21/19						
15	install Irrigation	20 days	Mon 6/24/19	Fri 7/19/19						
16	Seed fields	15 days	Mon 7/22/19	Fri 8/9/19						
17										
18	Track and Football Field	161 days	Thu 1/3/19	Thu 8/15/19						
19	Site Demo	15 days	Thu 1/3/19	Wed 1/23/19						
20	Site Concrete	29 days	Mon 6/24/19	Thu 8/1/19						
21	Track Asphalt	5 days	Mon 6/24/19	Fri 6/28/19						
22	Track surfacing	10 days	Mon 7/1/19	Fri 7/12/19						
23	Install Track events	10 days	Fri 8/2/19	Thu 8/15/19						
24	Install Field Goals	2 days	Fri 8/2/19	Mon 8/5/19						
25	Install Field drainage	10 days	Thu 1/24/19	Wed 2/6/19						
26	Install Irrigation	10 days	Mon 7/1/19	Fri 7/12/19						
27	Install Sod	4 days	Mon 7/15/19	Thu 7/18/19						
28	install fencing	10 days	Fri 7/19/19	Thu 8/1/19						
29										
30	Tennis Courts, Morton Building	104 days	Tue 5/14/19	Fri 10/4/19						
31	Site Demo	15 days	Mon 6/24/19	Fri 7/12/19						
32	Dirtwork	15 days	Mon 7/15/19	Fri 8/2/19						
33	Concrete foundation and Rock for GH's	15 days	Mon 8/5/19	Fri 8/23/19						

Task
Split
Progress

External Tasks
External Milestone
Deadline

Spencer County High School Project
October 25, 2018

Milestone
Summary
Project Summary



ISAAC TATUM
CONSTRUCTION, INC.

SCB Architects
Spencer County High School Project

ID	Task Name	Duration	Start	Finish	September	October	November	December	January	February
34	Install Morton Building	30 days	Mon 8/26/19	Fri 10/4/19						
35	Install Asphalt for Tennis Courts	5 days	Tue 5/14/19	Mon 5/20/19						
36	Install Court Topping and Nets	10 days	Tue 5/21/19	Mon 6/3/19						
37	Install site Concrete	15 days	Tue 6/4/19	Mon 6/24/19						
38	Install Fencing	5 days	Tue 6/25/19	Mon 7/1/19						
39										
40	Addition on Building	110 days	Wed 5/1/19	Tue 10/1/19						
41	dirtwork	5 days	Wed 5/1/19	Tue 5/7/19						
42	Footers and Foundations	8 days	Wed 5/8/19	Fri 5/17/19						
43	Underground MEP	5 days	Mon 5/20/19	Fri 5/24/19						
44	Pour Slab	2 days	Mon 5/27/19	Tue 5/28/19						
45	Block	13 days	Wed 5/29/19	Fri 6/14/19						
46	Steel Joist and Decking	5 days	Mon 6/17/19	Fri 6/21/19						
47	Install Roofing	8 days	Mon 6/24/19	Wed 7/3/19						
48	Install Brick	15 days	Thu 7/4/19	Wed 7/24/19						
49	Install overhead MEP	14 days	Thu 7/4/19	Tue 7/23/19						
50	Paint	7 days	Wed 7/24/19	Thu 8/1/19						
51	Install Cielings	5 days	Fri 8/2/19	Thu 8/8/19						
52	Install Flooring	10 days	Fri 8/9/19	Thu 8/22/19						
53	Install doors and Hardware	3 days	Fri 8/23/19	Tue 8/27/19						
54	Install Casework	5 days	Wed 8/28/19	Tue 9/3/19						
55	install Div 10 Items	6 days	Wed 9/4/19	Wed 9/11/19						
56	Install MEP Finishes	14 days	Thu 9/12/19	Tue 10/1/19						
57	Athletic Building	284 days	Thu 11/22/18	Tue 12/24/19						
58	Dirtwork	10 days	Thu 11/22/18	Wed 12/5/18						
59	Footers and Foundations	20 days	Thu 12/6/18	Wed 1/2/19						
60	Underground MEP	15 days	Thu 1/3/19	Wed 1/23/19						
61	Pour Slab	2 days	Thu 1/24/19	Fri 1/25/19						
62	Install block	35 days	Wed 4/24/19	Tue 6/11/19						
63	Install Steel	10 days	Wed 6/12/19	Tue 6/25/19						
64	Install Brick	40 days	Wed 7/10/19	Tue 9/3/19						
65	Install Light Gauge Trusses	10 days	Wed 6/26/19	Tue 7/9/19						
66	Install Roofing	20 days	Wed 7/10/19	Tue 8/6/19						

Task

Split

Progress

Milestone

Summary

Project Summary

External Tasks

External Milestone

Deadline

Spencer County High School Project
October 25, 2018



ID	Task Name	Duration	Start	Finish	September	October	November	December	January	February
67	Install Overhead MEP	30 days	Wed 8/7/19	Tue 9/17/19						
68	Paint	20 days	Wed 9/18/19	Tue 10/15/19						
69	Install Cielings	15 days	Wed 10/16/19	Tue 11/5/19						
70	Install Ceramic Tile	10 days	Wed 11/6/19	Tue 11/19/19						
71	Install Flooring	20 days	Wed 11/6/19	Tue 12/3/19						
72	Install Doors and Hardware	6 days	Wed 12/4/19	Wed 12/11/19						
73	Install Casework	10 days	Wed 12/4/19	Tue 12/17/19						
74	Install Div 10 Items	15 days	Wed 12/4/19	Tue 12/24/19						
75	Install MEP Finishes	35 days	Wed 11/6/19	Tue 12/24/19						

Task

Split

Progress

Milestone

Summary

Project Summary

External Tasks

External Milestone

Deadline