

## **Last 30 days**

- Exterior block Athletic Building 90%
- Brick and Block at Academic building 100%
- Morton Bld Pad poured
- Practice and Soccer fields cut complete
- Started Fill at Tennis courts
- Damp Proofing at Athletic bld started
- City Water line complete
- New Fire Hydrants installed
- Academic Slab poured
- Pump for pump station installed
- Pump station storm box installed
- Block laid for Mezz
- Temp enclosure for switch gear installed
- Switch Gear installed
- Transformer set
- Steel beam set at Athletic bld
- Bar joist set at Academic bld

## **Next 30**

- Steel for Mezz will be set
- Pour Mezz
- Install trusses on Ath. Bld
- Install pump station footers
- Install Storm drains by academic and green houses
- Finish practice and soccer fields
- Demo Blue Building
- Start site Concrete