



## FIELD OBSERVATION REPORT

### 2019.07 (Scott HS)

■ TO:	Kenton County Board of Education 1055 Eaton Drive Ft. Wright, KY 41017	■ DATE:	2019.07.16
ATTENTION:	Mr. Rob Haney		
■ FROM:	Mark Perry mperry@pca-arch.com 1881 Dixie Highway, Suite 130 Fort Wright, KY 41011 V: 859.431.8612 • F: 859.431.8611	■ PROJECT:	Kenton County School District Scott High School – Phase IV
COPIES TO:	Mr. David Lloyd, Mr. Kevin Pfefferman, Ms. Carrie Hooten	PROJECT NO.:	2016-124

**■ WE TRANSMIT THE ATTACHED ITEMS VIA: EMAIL****PURPOSE**

- ☐ For your use
- ☐ As requested
- ☐ For review and comment
- ☐ For information
- ☒ For record
- ☐ For approval
- ☐

**DISPOSITION**

- ☐ No exceptions noted
- ☐ Exceptions noted,  
Revise as indicated.
- ☐ REJECTED:  
REVISE AND RESUBMIT
- ☐

COPIES	DATE	DESCRIPTION	PAGES
1	2019-07	Field Observation Report	5

**Division 01: General Requirements**

01.01: 2019.06.27 – Furniture had been delivered by the Owner's contractors and assembly was all but complete.

01.02: 2019.06.27 – The design team ran a final punch list of the balance of interior spaces.

01.03: 2019.06.28 – The design team ran an exterior punch list, including the roof.

01.04: 2019.07.12 – The design team ran back punch of the interior spaces. Approximately 90% of interior punch list items had been addressed. The exterior was not ready for back punch.

**Division 05: Metals**

05.01: 2019.06.28 – Exterior metal siding work was finally complete. Decorative guard rail was complete except for a missing section at the exterior stairs.

**Division 07: Thermal and Moisture Protection**

07.01: 2019.06.28 – Roofing was complete except for cleanup and lightning protection which was yet to begin.

**Division 08: Doors and Windows**

08.01: 2019.06.28 – Door and window work was complete except for punch list items.

**Division 09: Finishes**

09.01: 2019.06.28 – Flooring installation was down to punch list items.



**Division 20-28: MEP**

*20-28.01: 2019.06.28 – The electrician was beginning to install pole bases in the courtyard.*

**Division 31: Earthwork**

*31.01: 2019.06.28 – The earthwork contractor was observed distributing topsoil over temporary gravel. The Owner's representative advised the subcontractor to stop the activity. The Architect advised the general contractor of the same. The work will be performed per the contract.*

*31.02: 2019.07.12 – Disturbed areas had been seeded and straw had been distributed. The areas had not been watered.*

**CONSTRUCTION PHOTOS**



2019.06.28 – Band #1233



2016.06.28 – Band #1233



2019.06.28 – Music Storage #1231B



2019.06.28 – Band Storage #1234



2019.06.28 – Corridor #1230A



2019.06.28 – IDF #1230B.1



2019.06.28 – Corridor #1200B



2019.06.28 – MSD Classroom #1250



2019.06.28 – Conference #1213



2019.06.28 – Career Center #1210





2019.06.28 – Classrooms #2210A/B



2019.06.28 – Work Room #2220



2019.06.28 – Classrooms #2240A/B



2019.06.28 – Work Room #2250



2019.028 – Site work



2019.06.28 – Phase 2B to Phase 4 Roof



PCA ARCHITECTURE



2019.06.28 – Roof



2019.06.28 - Roof



2019.06.28 - Roof



2019.06.28 - Roof

- ☐ Please acknowledge receipt of transmitted items.
- ☐ Return transmitted items to PCA ARCHITECTURE <sup>PSC</sup>.

**END**