

FACPAC BG4 Form (Ref# 28570)

Form Status: Saved

Tier 4 Project: Gym Floor Replacement - NMS, SMS, and HCHS

BG Number: 19-128

District: Henderson County (251)

Status: Active

Phase: Project Initiation (View Checklist)

Contract: Conrad Floors Inc, 0001, Replacement of Wood Gym Floors at NMS, SMS, HCHS

Type: General Contractor

Proposed

Project Construction Cost

Original Contract Amount	\$289,700.00
Net Total of Change Orders to Contract	\$5,067.00
Original Purchase Order Total	\$0.00
Net Total of Change Orders to Purchase Orders	\$0.00
Total Cost of Construction	\$294,767.00

Verification of Required Approvals by Other Regulatory Agencies**Office of Housing, Buildings, and Construction**

Certificate Of Occupancy Date
 Plumbing Certificate Date
 Electrical Certificate Date
 Fire Alarm Certificate Date
 Sprinkler Certificate Date
 Boiler Certificate Date
 Range Hood Suppression Date
 Verification of Approval - Other
 Verification of Approval - Other Date

Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date
 Natural Resources & Environmental
 Protection Cabinet - Other
 Natural Resources & Environmental
 Protection Cabinet - Other Date

Close Out

Punch List Completed Date	10/15/2019
Record Drawings Completed Date	9/6/2019
	9/6/2019

Warranty & Guarantees Information

Provided Date

Owner Training on Systems Date

Verification of Payment of Debts and 8/27/2019

Claims to Date

Close Out - Other

Consent of Surety to Final Payment

Close Out - Other Date

8/29/2019

BG4 Date


10/21/2019

BG4 Board Order Date

11/18/2019

BG4 Signature Page (Online Form Ref# 28570)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.


Architect

10/28/19

Date

Engineer_____
Date_____
Contractor / Construction Manager_____
Date_____
Local Board of Education Designee_____
Date