

Last 14

- Ceiling grid started
- Doors hung
- Framing for drywall ceiling started
- Soffit Metal Started
- Firewall Started
- Locker bases framed
- Concrete continues
- Fabric and rock on parking lot
- MEP work continues
- OHD's installed

Next 14

- Finish Grid
- HVAC Startup
- Tile started
- Painting to continue
- Framing complete
- Start on linear metal ceilings
- Continue asphalt - per weather 45° And rising
- metal Roof
- score board post
- concrete for Bleachers