



ID	Task Name	Duration	Start	Finish	Pre	October	November	December
1	Baseball Field	284 days	Thu 10/25/18	Tue 11/26/19				
2	Site demo	20 days	Thu 10/25/18	Wed 11/21/18				
3	Install new Site concrete	15 days	Tue 10/1/19	Mon 10/21/19				
4	Install New Fencing	10 days	Thu 11/01/19	Wed 11/23/19				
5	Install New Pressbox	7 days	Mon 11/18/19	Tue 11/26/19				
6								
7	Softball Field	273 days	Thu 10/25/18	Mon 11/11/19				
8	Site Demo	20 days	Thu 10/25/18	Wed 11/21/18				
9	Install New Site Concrete	6 days	Mon 11/4/19	Mon 11/11/19				
10	Install New Musco Lighting	10 days	Fri 7/19/19	Thu 8/1/19				
11								
12	Practice Fields	227 days	Thu 11/22/18	Fri 10/4/19				
13	Site Demo	10 days	Thu 11/22/18	Wed 12/5/18				
14	Dirtwork	30 days	Tue 6/25/19	Mon 8/5/19				
15	install Irrigation	20 days	Mon 8/19/19	Fri 9/13/19				
16	Seed fields	15 days	Mon 9/16/19	Fri 10/4/19				
17								
18	Track and Football Field	240 days	Thu 1/3/19	Wed 12/4/19				
19	Site Demo	15 days	Thu 1/3/19	Wed 1/23/19				
20	Site Concrete	29 days	Mon 8/12/19	Thu 9/19/19				
21	Track Asphalt	30 days	Fri 9/20/19	Thu 10/31/19				
22	Track surfacing	10 days	Thu 11/21/19	Wed 12/4/19				
23	Install Track events	10 days	Fri 11/1/19	Thu 11/14/19				
24	Install Field Goals	2 days	Fri 10/11/19	Mon 10/14/19				
25	Install Field drainage	10 days	Thu 1/24/19	Wed 2/6/19				
26	Install Irrigation	30 days	Mon 8/12/19	Fri 9/20/19				
27	Install Sod	4 days	Thu 10/24/19	Tue 10/29/19				
28	Install fencing	10 days	Mon 11/4/19	Fri 11/15/19				
29								
30	Tennis Courts, Morton Building	113 days	Mon 6/24/19	Wed 11/27/19				
31	Site Demo	15 days	Mon 6/24/19	Fri 7/12/19				
32	Dirtwork	15 days	Mon 7/15/19	Fri 8/2/19				
33	Concrete foundation and Rock for GH's	15 days	Mon 8/5/19	Fri 8/23/19				

Task

Split

Progress

External Tasks

External Milestone

Deadline



ISAAC TATUM
CONSTRUCTION, INC.

SCB Architects
Spencer County High School Project

ID	Task Name	Duration	Start	Finish	October	November	December
34	Install Morton Building	12 days	Wed 7/31/19	Thu 8/15/19			
35	Install Asphalt for Tennis Courts	59 days	Mon 8/12/19	Thu 10/31/19			
36	Install Court Topping and Nets	5 days	Thu 11/21/19	Wed 11/27/19 35			
37	Install site Concrete	5 days	Fri 11/1/19	Thu 11/7/19 35			
38	Install Fencing	5 days	Fri 11/8/19	Thu 11/14/19 37			
39							
40	Addition on Building	143 days	Wed 5/1/19	Fri 11/15/19			
41	dirtwork	5 days	Wed 5/1/19	Tue 5/7/19			
42	Footers and Foundations	8 days	Wed 5/8/19	Fri 5/17/19 41			
43	Underground MEP	5 days	Mon 5/20/19	Fri 5/24/19 42			
44	Pour Slab	2 days	Mon 5/27/19	Tue 5/28/19 43			
45	Block	13 days	Wed 5/29/19	Fri 6/14/19 44			
46	Steel Joist and Decking	5 days	Mon 6/17/19	Fri 6/21/19 45			
47	Install Roofing	8 days	Wed 10/23/19	Fri 11/1/19			
48	Install Brick	15 days	Mon 6/3/19	Fri 6/21/19			
49	Install overhead MEP	14 days	Tue 10/1/19	Fri 10/18/19			
50	Paint	5 days	Mon 10/21/19	Fri 10/25/19 49			
51	Install Cielings	4 days	Mon 11/4/19	Thu 11/7/19			
52	Install Flooring	6 days	Fri 11/8/19	Fri 11/15/19 51			
53	Install doors and Hardware	0 days	Fri 10/18/19	Fri 10/18/19 52			
54	install Div 10 Items	1 day	Mon 10/21/19	Mon 10/21/19 53			
55	Install MEP Finishes	0 days	Fri 10/18/19	Fri 10/18/19 54			
56	Athletic Building	276 days	Thu 11/22/18	Thu 12/12/19			
57	Dirtwork	10 days	Thu 11/22/18	Wed 12/5/18 2			
58	Footers and Foundations	20 days	Thu 12/6/18	Wed 1/2/19 57			
59	Underground MEP	15 days	Thu 1/3/19	Wed 1/23/19 58			
60	Pour Slab	2 days	Thu 1/24/19	Fri 1/25/19 59			
61	Install block	35 days	Wed 4/24/19	Tue 6/11/19 60			
62	Install Steel	10 days	Wed 6/12/19	Tue 6/25/19 61			
63	Install Brick	25 days	Thu 7/18/19	Wed 8/21/19 64			
64	Install Light Gauge Trusses	10 days	Thu 7/4/19	Wed 7/17/19			
65	Install Roofing	15 days	Wed 10/30/19	Tue 11/19/19 64			
66	Install Overhead MEP	31 days	Thu 9/12/19	Thu 10/24/19			

Task
Split
Progress

Spencer County High School Project
October 25, 2018

Milestone
Summary
Project Summary

External Tasks
External Milestone
Deadline



ISAAC TATUM
CONSTRUCTION, INC.

SCB Architects
Spencer County High School Project

ID	Task Name	Duration	Start	Finish	Pri	October	November	December
67	Paint	10 days	Fri 10/25/19	Thu 11/7/19	66			
68	Install Cielings	10 days	Fri 11/1/19	Thu 11/14/19				
69	Install Ceramic Tile	10 days	Mon 11/4/19	Fri 11/15/19				
70	Install Flooring	10 days	Fri 11/15/19	Thu 11/28/19	68			
71	Install Doors and Hardware	6 days	Fri 11/29/19	Fri 12/6/19	70			
72	Install Casework	5 days	Fri 11/29/19	Thu 12/5/19	70			
73	Install Div 10 Items	10 days	Fri 11/29/19	Thu 12/12/19	70			
74	Install MEP Finishes	25 days	Fri 11/8/19	Thu 12/12/19	67			

Task

Split

Progress

Milestone

Summary

Project Summary

External Tasks

External Milestone

Deadline

Spencer County High School Project
October 25, 2018