



SCHS Project
December 11, 2019

Last 14

- Framed hung firecaulked Firewalls
- Blacktop complete and stripped
- Lights hung
- Water Heaters set
- Wall Demoed in water heater room
- Door hardware started
- Roof work continues
- Start up on heaters today
- Hard ceiling hung in breezeway
- Concrete countertop poured
-

Next 14

- Tile started
- Glazing in doors complete
- Canopies set
- Fencing around tennis courts
- Concrete at softball field complete
- Flooring Started
- Painting