



SCHS Project
January 2, 2020

Last 14

- Continued painting
- Continued working on heat
- Continued site concrete
- Set Steel for Scoreboard
- Windows 90% complete
- Continued painting
- Roof 80%
- Ceiling grid tile started
- Wall in water heater room moved

Next 14

- Tennis court and football field fencing started
- Bleachers and Press boxes set
- Flooring started
- Metal Ceiling complete
- Scoreboard set
- Concrete complete