# FACPAC BG4 Form (Ref# 29098)

Form Status: Saved

Tier 4 Project: Jones Middle & Collins Elementary - Underground Electric

BG Number: 19-144 District: Boone County (035)
Status: Active Phase: Project Initiation (View Checklist)

Contract: Woeste Builders, Inc., 0001, Underground electric at Jones Middle and Collins Elementary Schools

Type: General Contractor Proposed

## **Project Construction Cost**

Original Contract Amount	\$42,000.00
Net Total of Change Orders to Contract	\$936.00
Original Purchase Order Total	\$0.00
Net Total of Change Orders to Purchase Orders	\$0.00
Total Cost of Construction	\$42,936.00

## **Verification of Required Approvals by Other Regulatory Agencies**

### Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date

**Plumbing Certificate Date** 

Electrical Certificate Date 8/16/2019

Fire Alarm Certificate Date Sprinkler Certificate Date

Boiler Certificate Date

Range Hood Suppression Date

Verification of Approval - Other

Verification of Approval - Other Date

#### **Natural Resources and Environmental Protection Cabinet**

Sewage Disposal Certificate Date

Natural Resources & Environmental Protection Cabinet -

Other

Natural Resources & Environmental Protection Cabinet -

Other Date

## **Close Out**

Punch List Completed Date	8/12/2019
Record Drawings Completed Date	1/24/2020
Warranty & Guarantees Information Provided Date	1/24/2020

Owner Training on Systems Date

Verification of Payment of Debts and Claims to Date 5/7/2020

Close Out - Other

Close Out - Other Date

BG4 Date 6/25/2020

BG4 Board Order Date

1 of 2 6/25/2020, 12:13 PM

BG4 Signature Page (Online Form Ref# 29098) The work performed under this contract has been reviewed and specifications approved by the Kentucky Department of Education	found to be substantially comp	plete, according to the plans and
Architect		Date
Engineer		Date
Contractor / Construction Manager		Date
Local Board of Education Designee		Date

2 of 2 6/25/2020, 12:13 PM