9/30/2020 transfer attached

CONSTRUCTION RECONCILIATION SUMMARY

as fixed asset in FY 14 #16202
as fixed asset in FY 14 #16202
as fixed asset in FY 16 #17915
as fixed asset in FY 17 #18554
as fixed asset in FY 17 #18555
as fixed asset in FY 16 #17916
as fixed asset in FY 18 #19599
as fixed asset in FY 18 #19600
gress
as fixed asset in FY 20 #21187

CONSTRUCTION RECONCILIATION - Project 18217 - Roofing Project (SES/FSMS) 9/30/2020

Total Funds Available:

Fund 310 Capital Outlay Transfer
Fund 320 Building Fund Transfer

Total Funds Available

\$ 70,000.00 transfer made 6/2018

27,650.00

\$ 97,650.00

Expenses:

Tremco \$ 79,226.89

Total Expenses B \$ 79,226.89

Total Funds Available C-B \$ 18,423.11

92357.54	92357.54
-12339.73 CHANGE ORDERS	13130.65
80017.81	79226.89

790.92 DISCOUNT ON FIRST BILL \$ 80,017.81 MATCHES PAYMENT APPLICATION

642.46 DIFFERENCE IN TOTAL CONSTRUCTION COST ON BG-1 AND FROM TREMCO 790.92 DISCOUNT ON FIRST BILL 12,339.73 CHANGE ORDERS

4,650.00 CONTINGENCY 18423.11 \$ -

CONSTRUCTION RECONCILIATION - Project 19098 - FSHS Security Cameras 9/30/2020

Total Funds Available:

Fund 310 Capital Outlay Transfer	\$ 57,481.01	
Fund 360 Residual Funds - Project 15267	19,391.81	
Fund 360 Residual Funds - Project 15268	39,666.90	transfer made 5/2019
Fund 360 Residual Funds - Project 17075	15,698.34	
Fund 360 Cash Investment Earnings - Prior Projects	14,417.58	
Total Funds Available	\$ 146,655.64	
Investment Earnings - Project 19098	307.31	
Current Funds Available	146,962.95	
Expenses:		
Sonitrol	\$ 139,672.04	

Total Expenses	B \$	139,672.04	added as fixed asset in FY20 #21187

Total Funds Available C-B \$ 7,290.91