



FLOYD COUNTY BOARD OF EDUCATION
Danny Adkins, Superintendent
442 KY RT 550
Eastern, KY 41622
Telephone (606) 886-2354 Fax (606) 886-4550
www.floyd.kyschools.us

Sherry Robinson- Chair - District 5
William Newsome, Jr., Vice-Chair - District 3
Linda C. Gearheart, Member - District 1
Dr. Chandra Varia, Member- District 2
Rhonda Meade, Member - District 4

Consent Agenda Item (Action Item): Consider/Approve Change Order #4 to OHeil Site Solutions to add twenty-one (21) calendar days to the Date of Substantial Completion to address the claimable inclement weather days from July 2020 to November 2020 and for the time extension to adjust the grading and drainage near the home-side bullpen for the Betsy Layne HS Baseball Field Project.

Applicable State or Regulations: Capital Construction Process 702 KAR 4:160.

Budget/Financial Issues: No additional cost to the District.


Background and Rationale: Board approved the contract for OHeil Site Solutions for the Project on January 27, 2020.

Recommended Action: Approve Change Order #4 - to OHeil Site Solutions. The revised projected Date of Substantial Completion is December 31, 2020.

Contact Person(s):

Linda Hackworth
Facility Support Coordinator
(606) 874-2435


Facility Support Coor.


Superintendent

Date: December 7, 2020



AIA® Document G701™ – 2017

Change Order

PROJECT: <i>(Name and address)</i> Betsy Layne HS Baseball Field 554 Bobcat Blvd., Stanville, KY 41659	CONTRACT INFORMATION: Contract For: General Construction Date: January 08, 2020	CHANGE ORDER INFORMATION: Change Order Number: 004 Date: December 3, 2020
OWNER: <i>(Name and address)</i> Floyd County Board of Education 442 KY Route 550 Eastern, KY 41622	ARCHITECT: <i>(Name and address)</i> Sherman Carter Barnhart Arch PLLC 2405 Harrodsburg Road Lexington, KY 40504	CONTRACTOR: <i>(Name and address)</i> Oheil Site Solutions 2109 F. Social Row Rd. Dayton, OH 45458

THE CONTRACT IS CHANGED AS FOLLOWS:

(Insert a detailed description of the change and, if applicable, attach or reference specific exhibits. Also include agreed upon adjustments attributable to executed Construction Change Directives.)

Add seven (7) weather days for inclement weather incurred above the anticipated normal rain days for the project. Refer to attached backup information.

Add fourteen (14) days for excavation work to revise the grading and drainage of the area along the home side bullpen and third base / left field side of the field to improve drainage to the new detention basin.


The original Contract Sum was	\$ 1,396,475.00
The net change by previously authorized Change Orders	\$ 92,076.00
The Contract Sum prior to this Change Order was	\$ 1,488,551.00
The Contract Sum will be unchanged by this Change Order in the amount of	\$ 0.00
The new Contract Sum including this Change Order will be	\$ 1,488,551.00

The Contract Time will be increased by twenty-one (21) days.

The new date of Substantial Completion will be December 31, 2020

NOTE: This Change Order does not include adjustments to the Contract Sum or Guaranteed Maximum Price, or the Contract Time, that have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

Sherman Carter Barnhart Arch PLLC ARCHITECT <i>(Firm name)</i>	Oheil Site Solutions CONTRACTOR <i>(Firm name)</i>	Floyd County Board of Education OWNER <i>(Firm name)</i>
 SIGNATURE	 SIGNATURE	 SIGNATURE
Ray J. Vaske, Construction Administrator PRINTED NAME AND TITLE	 PRINTED NAME AND TITLE	 PRINTED NAME AND TITLE
December 3, 2020 DATE	 DATE	 DATE

FACPAC Contract Change Order Supplemental Information Form (Ref# 53899)

Form Status: Saved

Tier 3 Project: Betsy Layne High School Baseball Field Project
 BG Number: 19-222 District: Floyd County (175)
 Status: Active Phase: Project Initiation (View Checklist)

Contract: Oheil Site Solutions , 0001, General Construction
 Type: General Contractor Proposed

Change Order Number	4
Time Extension Required	Yes
If Yes Number Of Days	21
Date Of Change Order	12/3/2020
Change Order Amount To Date	Unchanged

Construction Contingency

Calculations below are project wide. Remaining negative Construction Contingency may require the submission of a revised BG1.

Current Approved Amount	\$94,650.00
Net Approved COs	\$0.00
Remaining After Approved COs	\$94,650.00
Net All COs	\$81,800.00
Remaining After All COs	\$12,850.00

This Requested Change Order Amount \$0.00

+/-

Change In A/E Fee This Change Order \$0.00

+/-

Change In CM Fee This Change Order \$0.00

+/-

Remaining Construction Contingency \$12,850.00

Balance

Contract Change Requested By General Contractor

Contract Change Reason Code Found Condition

Change Order Description And Justification

Add seven (7) weather days for inclement weather incurred above the anticipated normal rain days for the project. Refer to attached backup information.

Add fourteen (14) days for excavation work to revise the grading and drainage of the area along the home side bullpen and third base / left field side of the field to improve drainage to the new detention basin.

Cost Benefit To Owner

Price is fair and reasonable.

Contract unit prices have been utilized No
to support the cost associated with this
change order.

Detailed Cost Breakdown

Contract unit prices have not been utilized, provide a detailed cost breakdown which
separates labor, material, profit and overhead.

Detail Item	Amount	Percent of Total
Labor		0.00%
Materials		0.00%
Profit and Overhead		
Bond Insurance		0.00%

Cost Breakdown Total:

\$0.00

Cost for this Change Order supported No
by an alternate bid or competitive price
quote

Explain Why

No cost associated with this change order.

Change Order Supplemental Information Form Signature Page (Online Form Ref# 53899)



Architect

12/3/2020

Date

N/A

Construction Manager

N/A

Date

Finance Officer

Date

Local Board of Education Designee

Date



December 3, 2020

Mr. Danny Adkins, Supt.
Floyd County Board of Education
442 Ky Rte. 550
Eastern, KY 41622

RE: Betsy Layne High School Phase II Baseball Field
BG No. 19-222, SCB Project No. 1951

TOPIC: Summary of Claimable Weather Days for July – November 2020 & Excavation Work

Dear Mr. Adkins:

The General Contractor, Oheil Site Solutions, has requested the following claimable weather days and extension of time to rework the grading and drainage area along the home-side bullpen and third base/left field line area to allow natural drainage flow to the adjacent Detention Basin. Sherman Carter Barnhart Architects have reviewed these requests and find them to be reasonable given the anticipated normal inclement weather for the project area and the associate no cost scope of work change for the excavation work:

Architect's Review Summary of Claimable Inclement Weather Days:

- **0.3 days balance from previous period of Claimable Rain Days.**
- **July 1 - 31, 2020:**
Contractor claimed 9 days \geq 0.10" and/or days following rain event.
Anticipated Normal for Jackson, Ky = 8.3 days
Total of Claimable Rain Days = **0.7 days**
- **August 1 - 31, 2020:**
Contractor claimed 8 days \geq 0.10" and/or days following rain event.
Anticipated Normal for Jackson, Ky = 6 days
Total of Claimable Rain Days = **2.0 days**
- **September 1 - 30, 2020:**
Contractor claimed 8 days \geq 0.10" and/or days following rain event.
Anticipated Normal for Jackson, Ky = 5.7 days
Total of Claimable Rain Days = **2.3 days**
- **August 1 - 31, 2020:**
Contractor claimed 7 days \geq 0.10" and/or days following rain event.
Anticipated Normal for Jackson, Ky = 5.7 days
Total of Claimable Rain Days = **1.3 days**

- **November 1 - 30, 2020:**
Contractor claimed 5 days > 0.10" and/or days following rain event.
Anticipated Normal for Jackson, Ky = 7.2 days
Total of Claimable Rain Days = **0.0 days**

- **Total Claimable Rain Days:**

$0.3 + 0.7 + 2.0 + 2.3 + 1.3 + 0.0 = 6.6 \text{ days} \sim 7 \text{ days}$

Add seven (7) calendar days

Architect's Review Summary of Excavation Work:

- Adjustments to the grading and drainage along home bullpen and third base fence line in exchange for a two (2) week extension of time.

Add fourteen 14 calendar days

Grand Total:

- **(7) weather days + (14) days for additional scope of work = Twenty-one (21) days**

Upon approval of the Board, the revised contractual Date of Substantial Completion is revised to be **December 31, 2020.**

Sincerely,



Raymond J. Vaske, II, Assoc. AIA
Construction Administrator

cc: John Campbell, Linda Hackworth – Floyd Co Schools
Kevin Cheek, Allison Commings – SCB
Brad Reeves, Devin Cheek, Ken Smith – CMTA, Inc.
Thomas Nairn – Bocook Engineering
Tim McClue, Travis McCoy – Solid Ground Engineering

File 1951-bco



Midwestern Regional Climate Center

MIDWEST CLIMATE: CLIMATE SUMMARIES

[Change Selections](#)

Precipitation Summary for Station USW00003889 - JACKSON JULIAN CARROLL AP, KY

1981-2010 NCEI Normals

Element	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	ANN
Precip (in.)	3.61	3.75	4.12	3.83	5.2	4.7	4.65	3.69	3.46	3.19	3.96	4.18	48.34

Precipitation Extremes - Period of Record: 1981-01-01 to 2020-03-09

Month	High (in.)	Year	Low (in.)	Year	1-Day Max (in.)	Date
JAN	7.28	1994	0.8	1981	2.04	1995-01-06
FEB	7.88	2003	1.2	2007	2.38	1990-02-03
MAR	11.78	1994	1.47	2003	2.72	1989-03-05
APR	10.29	2015	0.78	1985	4.29	2015-04-03
MAY	10.78	2004	1.74	2015	3.56	2004-05-30
JUN	9.15	1997	1.37	1988	3.04	1997-06-16
JUL	9.74	1985	1.77	1995	3.04	2015-07-14

AUG	10.04	2013	1.16	2008	3.84	1999-08-24
SEP	7.82	1988	0.51	2005	3.2	2004-09-08
OCT	7.77	2014	0.51	1987	2.32	2007-10-23
NOV	9.32	1986	0.8	2009	3.45	1986-11-08
DEC	12.97	1990	1.74	1985	3.13	1990-12-18
Annual	63.29	1989	34.37	2001	4.29	2015-04-03
Winter	20.59	1991	6.06	2007	3.13	1990-12-18
Spring	21.63	2011	4.93	1986	4.29	2015-04-03
Summer	23.02	2013	7.37	1986	3.84	1999-08-24
Fall	19.01	1989	4.32	2001	3.45	1986-11-08

<

Precipitation Threshold Climatology Derived from 1981-2010 Normals

*Annual/seasonal totals may differ from the sum of the monthly totals due to rounding

Month	# Days Total ≥ 0.01"	# Days Total ≥ 0.10"	# Days Total ≥ 0.50"	# Days Total ≥ 1.00"
JAN	14.1	7.3	2.4	0.8
FEB	13.1	7.8	2.4	0.8
MAR	14.0	8.5	2.7	0.9
APR	12.4	8.2	2.7	0.7
MAY	13.8	9.7	3.4	1.4
JUN	12.3	8.5	3.4	1.1

→ JUL	12.4	→ 8.3	3.4	1.0
→ AUG	9.6	→ 6.0	2.5	1.2
→ SEP	8.4	→ 5.7	2.2	1.0
→ OCT	8.8	→ 5.7	2.1	0.8
→ NOV	11.5	→ 7.2	2.8	0.9
DEC	14.0	8.2	2.7	1.0
Annual	144.4	91.1	32.7	11.6
Winter	41.2	23.3	7.5	2.6
Spring	40.2	26.4	8.8	3.0
Summer	34.3	22.8	9.3	3.3
Fall	28.7	18.6	7.1	2.7

[^Top](#)



2109 E. SOCIAL ROW RD CENTERVILLE, OHIO 45458

PHONE: (937) 432-9911 FAX: (937) 432-9933

Project:

Betsy Layne High School Phase II Baseball Field – Betsy Layne, KY

Date: Sept 17, 2020

Weather Days

SCHEDULE IMPACT: Current delayed working days previously not accounted for through Aug 31, 2020, 2020 are (July – 9 days and August – 8 days).

Jackson Climate Data

This weather data provided by the University of Kentucky
Agricultural Weather Center (Phone (859)257-3000 Ext245)
World Wide Web URL: <http://www.wagwx.ca.uky.edu/>

STATION	DATE	AIR TEMP			PRECIP	RH		SOIL TEMP				EVAP
		MX	MN	AV		MX	MN	GRASS	BARE	MX	MN	
Jackson	07-01-2020	85	70	77	0.07	100	69	79	74			
Jackson	07-02-2020	87	66	76		100	51	83	78			
Jackson	07-03-2020	88	67	77		84	52	85	74			
Jackson	Sat. 07-04-2020	89	69	79		93	46	78	72			
Jackson	Sun. 07-05-2020	91	69	80		90	49	88	78			
Jackson	07-06-2020	91	71	81		97	55	89	78			
Jackson	07-07-2020	89	68	78	0.05	96	57	78	75			
Jackson	07-08-2020	90	68	79		93	51	80	75			
Jackson	07-09-2020	92	70	81		97	48	86	77			
Jackson	07-10-2020	90	70	80	0.81	97	63	78	74			
Jackson	Sat. 07-11-2020	85	68	76		93	49	78	74			
Jackson	Sun. 07-12-2020	85	64	74	0.01	100	56	82	77			
Jackson	07-13-2020	84	65	74	0.61	100	47	78	73			
Jackson	07-14-2020	87	66	76		87	38	78	72			
Jackson	07-15-2020	91	68	79		81	40	86	76			
Jackson	07-16-2020	92	74	83	0.09	76	51	86	73			
Jackson	07-17-2020	88	73	80	0.34	91	62	86	80			
Jackson	Sat. 07-18-2020	92	71	81		93	49	80	74			
Jackson	Sun. 07-19-2020	93	72	82	0.01	90	46	87	80			
Jackson	07-20-2020	93	74	83		85	45	87	79			
Jackson	07-21-2020	93	70	81		90	47	88	79			
Jackson	07-22-2020	90	69	79	0.40	93	55	82	76			
Jackson	07-23-2020	79	72	75	0.33	91	81	76	75			
Jackson	07-24-2020	88	68	78		96	52	80	76			
Jackson	Sat. 07-25-2020	90	69	79		87	44	80	76			
Jackson	Sun. 07-26-2020	90	70	80	T	90	46	85	78			
Jackson	07-27-2020	89	70	79	0.36	90	58	80	76			
Jackson	07-28-2020	83	72	77	0.64	93	71	85	78			
Jackson	07-29-2020	90	70	80		93	51	85	78			
Jackson	07-30-2020	80	72	76	1.32	93	82	77	75			
Jackson	07-31-2020	84	72	78	0.28	93	64	82	74			
Jackson	Sat. 08-01-2020	88	71	79	0.13	93	51	81	78			

July 31, 2020:

9 days (Claimed)

8.3 days (Ant. Normal)

0.7 days (Above Ant. Normal)



2109 E. SOCIAL ROW RD CENTERVILLE, OHIO 45458

PHONE: (937) 432-9911 FAX: (937) 432-9933

Jackson	Sun.	08-02-2020	80	69	74	0.01	84	57	77	74
Jackson		08-03-2020	84	65	74		87	45	80	71
Jackson		08-04-2020	81	64	72		93	55	82	70
Jackson		08-05-2020	82	63	72		90	56	80	75
Jackson		08-06-2020	83	65	74	0.12	90	60	79	69
Jackson		08-07-2020	84	64	74		90	49	80	75
Jackson	Sat.	08-08-2020	86	65	75		87	41	80	75
Jackson	Sun.	08-09-2020	88	65	76		90	39	80	74
Jackson		08-10-2020	85	66	75		87	58	80	71
Jackson		08-11-2020	86	69	77	2.19	93	58	80	75
Jackson		08-12-2020	88	69	78		93	51	80	76
Jackson		08-13-2020	88	68	78		97	52	80	76
Jackson		08-14-2020	84	69	76	0.96	93	66	80	76
Jackson	Sat.	08-15-2020	81	69	75	T	97	68	77	75
Jackson	Sun.	08-16-2020	84	65	74	0.02	93	64	78	70
Jackson		08-17-2020	84	65	74		93	41	79	75
Jackson		08-18-2020	86	65	75	0.39	90	45	79	76
Jackson		08-19-2020	79	64	71	0.08	93	61	77	74
Jackson		08-20-2020	83	61	72		90	56	76	72
Jackson		08-21-2020	76	67	71	0.21	93	78	76	71
Jackson	Sat.	08-22-2020	85	68	76	0.56	97	56	76	73
Jackson	Sun.	08-23-2020	86	68	77	T	90	52	76	70
Jackson		08-24-2020	86	66	76		90	52	77	71
Jackson		08-25-2020	88	68	78		93	56	78	71
Jackson		08-26-2020	89	68	78		93	55	78	74
Jackson		08-27-2020	87	72	79		87	63	78	71
Jackson		08-28-2020	83	74	78	0.10	91	62	77	76
Jackson	Sat.	08-29-2020	80	71	75	1.17	93	76	77	76
Jackson	Sun.	08-30-2020	80	65	72	T	90	51	80	78
Jackson		08-31-2020	83	65	74	0.40	93	68	76	72

August 31, 2020:
8 days (Claimed)
6 days (Ant. Normal)

2 days (Above Ant. Normal)

Summary for Jackson for the period 7-1-2020 through 8-31-2020:



2109 E. SOCIAL ROW RD CENTERVILLE, OHIO 45458

PHONE: (937) 432-9911 FAX: (937) 432-9933

Project:

Betsy Layne High School Phase II Baseball Field – Betsy Layne, KY

Date: Nov. 6, 2020

Weather Days

SCHEDULE IMPACT: Current delayed working days previously not accounted for through Oct 31, 2020, are (Sept. – 9 days and Oct. – 8 days).

Jackson Climate Data

This weather data provided by the University of Kentucky
Agricultural Weather Center (Phone (859)257-3000 Ext245)
World Wide Web URL: <http://www.agwx.ca.uky.edu/>

STATION	DATE	AIR TEMP			PRECIP	RH		SOIL TEMP		GRASS BARE		EVAP
		MX	MN	AV		MX	MN	MX	MN	MX	MN	
Jackson	09-01-2020	87	71	79	0.03	96	58	77	75			
Jackson	09-02-2020	87	73	80	0.16	93	60	77	75			
Jackson	09-03-2020	81	73	77	1.26	93	76	77	74			
Jackson	09-04-2020	82	71	76	0.08	93	61	76	74			
Jackson	Sat. 09-05-2020	79	58	68		80	38	76	71			
Jackson	Sun. 09-06-2020	82	58	70		87	43	73	69			
Jackson	09-07-2020	83	61	72		83	47	73	68			
Jackson	09-08-2020	85	64	74		87	49	73	69			
Jackson	09-09-2020	85	65	75		87	54	74	71			
Jackson	09-10-2020	86	68	77		90	56	75	72			
Jackson	09-11-2020	81	70	75		93	66	75	73			
Jackson	Sat. 09-12-2020	86	67	76		96	58	75	73			
Jackson	Sun. 09-13-2020	75	70	72	1.32	93	87	75	73			
Jackson	09-14-2020	77	67	72		93	59	74	73			
Jackson	09-15-2020	75	56	65		89	63	74	67			
Jackson	09-16-2020	80	58	69		97	62	71	69			
Jackson	09-17-2020	77	66	71		93	66	72	70			
Jackson	09-18-2020	69	58	63		90	54	72	70			
Jackson	Sat. 09-19-2020	70	46	58		82	48	70	64			
Jackson	Sun. 09-20-2020	71	49	60		86	36	67	62			
Jackson	09-21-2020	71	48	59		73	38	65	59			
Jackson	09-22-2020	73	48	60		89	47	64	60			
Jackson	09-23-2020	70	53	61		96	58	65	62			
Jackson	09-24-2020	70	59	64	T	93	56	67	64			
Jackson	09-25-2020	75	58	66		90	61	71	64			
Jackson	Sat. 09-26-2020	78	58	68		100	53	74	67			
Jackson	Sun. 09-27-2020	80	61	70		90	53	75	68			
Jackson	09-28-2020	80	61	70	0.69	93	51	74	69			
Jackson	09-29-2020	60	54	57	0.24	93	80	67	64			
Jackson	09-30-2020	71	46	58	T	93	45	69	62			
Jackson	10-01-2020	70	55	62		75	32	69	62			
Jackson	10-02-2020	64	42	53	T	82	44	68	62			

September 30, 2020:
8 days (Claimed)
5.7 days (Ant. Normal)

2.3 days (Above Ant. Normal)



2109 E. SOCIAL ROW RD CENTERVILLE, OHIO 45458

PHONE: (937) 432-9911 FAX: (937) 432-9933

Jackson	Sat.	10-03-2020	67	41	54		97	36	66	60
Jackson	Sun.	10-04-2020	70	50	60		84	45	66	60
Jackson		10-05-2020	64	44	54		96	44	68	60
Jackson		10-06-2020	75	46	60		86	42	67	59
Jackson		10-07-2020	79	53	66		86	46	69	60
Jackson		10-08-2020	76	57	66		78	35	70	61
Jackson		10-09-2020	76	54	65	T	80	55	69	60
Jackson	Sat.	10-10-2020	66	61	63	0.50	93	75	69	65
Jackson	Sun.	10-11-2020	66	63	64	0.89	93	90	68	65
Jackson		10-12-2020	75	61	68	0.01	93	73	71	64
Jackson		10-13-2020	67	50	58	0.08	90	35	68	64
Jackson		10-14-2020	75	47	61		83	30	68	59
Jackson		10-15-2020	78	58	68		86	40	67	58
Jackson		10-16-2020	59	46	52	0.18	89	30	65	60
Jackson	Sat.	10-17-2020	62	34	48		85	26	64	55
Jackson	Sun.	10-18-2020	62	45	53	T	69	47	61	53
Jackson		10-19-2020	74	59	66	0.01	74	54	65	59
Jackson		10-20-2020	75	59	67		83	55	67	60
Jackson		10-21-2020 E	87	68	77		60	44	69	62
Jackson		10-22-2020	82	59	70		83	42	69	61
Jackson		10-23-2020	82	62	72	T	78	53	67	62
Jackson	Sat.	10-24-2020	65	48	56	0.14	93	86	67	64
Jackson	Sun.	10-25-2020	57	48	52	0.03	93	83	64	60
Jackson		10-26-2020	59	52	55	T	93	80	63	61
Jackson		10-27-2020	66	50	58		93	72	64	61
Jackson		10-28-2020	64	57	60	0.15	93	80	64	61
Jackson		10-29-2020	66	58	62	1.14	97	86	65	63
Jackson		10-30-2020	50	44	47	0.06	90	58	64	60
Jackson	Sat.	10-31-2020	61	37	49		86	40	60	54

October 31, 2020:
7 days (Claimed)
5.7 days (Ant. Normal)

1.3 days (Above Ant. Normal)

Summary for Jackson for the period 9-1-2020 through 10-31-2020:



2109 E. SOCIAL ROW RD CENTERVILLE, OHIO 45458

PHONE: (937) 432-9911 FAX: (937) 432-9933

Project:

Betsy Layne High School Phase II Baseball Field – Betsy Layne, KY

Date: Dec. 3, 2020

Change Order and Weather Days

- ✓ **Proposed Change in Scope of Work:** Oheil will make corrective actions to the grade along home bullpen and third base fence line in exchange for a 2 week extension.

Weather Days of Impact: Current delayed working days previously not accounted for through Nov 30, 2020, are (Nov. 4 days).

Jackson Climate Data

This weather data provided by the University of Kentucky
Agricultural Weather Center (Phone (859)257-3000 Ext245)
World Wide Web URL: <http://www.agwx.ca.uky.edu/>

STATION	DATE	AIR TEMP			PRECIP	RH		SOIL TEMP				EVAP
		MX	MN	AV		MX	MN	GRASS	BARE			
		MX	MN	AV		MX	MN	MX	MN	MX	MN	
Jackson	Sun. 11-01-2020	61	45	53		77	20	59	55			
Jackson	11-02-2020	50	28	39		71	19	55	49			
Jackson	11-03-2020	64	35	49		52	25	54	51			
Jackson	11-04-2020	71	46	58		51	23	56	47			
Jackson	11-05-2020	69	49	59		58	33	56	49			
Jackson	11-06-2020	72	48	60		73	28	58	50			
Jackson	Sat. 11-07-2020	77	50	63		63	30	58	50			
Jackson	Sun. 11-08-2020	79	56	67		61	27	60	52			
Jackson	11-09-2020	81	59	70		72	36	61	53			
Jackson	11-10-2020	84	59	71		72	33	62	54			
Jackson	11-11-2020	72	55	63	1.51	93	59	62	60			
Jackson	11-12-2020	57	41	49		90	57	61	56			
Jackson	11-13-2020	61	42	51		93	35	59	54			
Jackson	Sat. 11-14-2020	59	39	49		76	33	57	51			
Jackson	Sun. 11-15-2020	65	50	57	0.14	89	28	56	53			
Jackson	11-16-2020	56	40	48		59	22	55	47			
Jackson	11-17-2020	49	39	44		57	35	52	46			
Jackson	11-18-2020	49	29	39		78	31	49	43			
Jackson	11-19-2020	69	39	54		39	18	50	42			
Jackson	11-20-2020	68	48	58		66	30	51	44			
Jackson	Sat. 11-21-2020	66	52	59		89	55	55	48			
Jackson	Sun. 11-22-2020	65	51	58	0.13	90	52	55	52			
Jackson	11-23-2020	51	36	43	0.34	89	49	55	51			
Jackson	11-24-2020	57	38	47		76	38	52	47			
Jackson	11-25-2020	64	48	56	0.03	69	47	52	48			
Jackson	11-26-2020	58	50	54	0.02	83	62	54	51			
Jackson	11-27-2020	60	42	51		89	45	54	50			
Jackson	Sat. 11-28-2020	50	41	45		82	56	53	48			
Jackson	Sun. 11-29-2020	56	34	45		80	50	50	45			
Jackson	11-30-2020	48	32	40	0.68	93	28	49	47			

November 30, 2020:
5 days (Claimed)
7.2 days (Ant. Normal)

0 days (Above Ant. Normal)

Summary for Jackson for the period 11-1-2020 through 11-30-2020:

