



## Spencer County Projects Progress Meeting, December 10, 2020

### **BUS GARAGE**

#### **Last 30 Days**

GBMC	Overhead ductwork square and round Making penetration Duct seal In wall plumbing Overhead plumbing Air line plumbing Floor drain installed on 2 <sup>nd</sup> floor
Arrow	Install light poles base and charging stations Overhead piping In wall piping Wiring pulling Electric tubs set
Bennetts	All interior and exterior walls framed
RSD	Installed bar joist and decking on 2 <sup>nd</sup> floor Poured 2 <sup>nd</sup> floor Grouted columns Poured diamonds Finished bollard poles Finished sidewalks Hooked up septic to tank Worked on dirt work Installed liner panels Installed trench drain All masonry complete

#### **Next 30 Days**

GBMC	Install hot water heater Install oil burner Install all pumping water and air Setting fixtures Finish duct Install all insulation Set air handler
Arrow	Main power on building Working on lighting and devices
Bennetts	Install insulation Hanging sheetrock Finishing drywall



RSD	Install canopies Finish all dirt work Seed and straw Finish all pemb Finish all stone Hang doors Install handrails Install bathroom accessories
-----	--

## **EARLY LEARNING CENTER**

### **Last 30 Days**

GBMC	Installed all in wall plumbing in existing building Overhead piping and insulation Install in wall plumbing in kitchen and 2 <sup>nd</sup> floor corridor wall Work on geothermal piping Made a mock-up unit to look at Install overhead duct round and square Duct seal
Arrow	Installing conduit in masonry Pulling wire Installing fire alarm Installing main feeder conduit Overhead piping
Bennetts	Finished interior wall framing Building soffits
RSD	Installed structural steel for 2 <sup>nd</sup> floor Poured 2 <sup>nd</sup> floor Installed structural steel for all purpose room Installed decking Installed structural steel for kitchen deck Installed door frames Installed wood blocking around windows and roof Laid cmu on new addition Laid cmu in existing building

### **Next 30 Days**

GBMC	Following masonry Running duct Duct seal Following masonry for duct penetration Set units Overhead piping In wall piping Geothermal piping
------	---



Arrow	Following masonry Overhead piping Pulling wire
Bennetts	Finish all metal framing Install insulation and sheetrock Finishing on drywall
Rising Sun	Install all structural steel Install all cmu Install all wood blocking Install all door frames Have building dry-in and temporary heat