

**FIELD OBSERVATION REPORT****2018-04 (Scott HS)**

■ TO:	Kenton County Board of Education 1055 Eaton Drive Ft. Wright, KY 41017	■ DATE:	2018.04.23
ATTENTION:	Mr. Rob Haney		
■ FROM:	Mark Perry mperry@pca-arch.com 1881 Dixie Highway, Suite 130 Fort Wright, KY 41011 V: 859.431.8612 • F: 859.431.8611	■ PROJECT:	Kenton County School District Scott High School – Phase IV
COPIES TO:	Mr. Danny Mann	PROJECT NO.:	2016-124

■ WE TRANSMIT THE ATTACHED ITEMS VIA: EMAIL

PURPOSE

- ☐ For your use
☐ As requested
☐ For review and comment
☐ For information
☒ For record
☐ For approval
☐

DISPOSITION

- ☐ No exceptions noted
☐ Exceptions noted,
Revise as indicated.
☐ REJECTED:
REVISE AND RESUBMIT
☐

COPIES	DATE	DESCRIPTION	PAGES
1	2018-04	Field Observation Report	4

Division 01: General Requirements

01.01: 2018.04.23 – Temporary construction fencing was in place at the east side of the building.

01.02: 2018.04.23 – Temporary electric was in place, serving Morel's construction trailer, which was on-site and occupied.

Division 02: Existing Conditions

02.01: 2018.04.05 – Tree removal on the adjacent parcel was completed by March 31st as stipulated in the permit requirements obtained through the Corps of Engineers.

02.02: 2018.04.23 – Ceilings had been removed in the lower level areas east of the existing main corridor. Selective demolition in the kitchen area was on-going. Removal of quarry tile flooring had taken place earlier in the day (prior to the start of school) but was discontinued due to noise concerns. The demolition contractor is working 2AM to 10AM in an effort to reduce noise during classroom hours.

02.03: 2018.04.23 – The District's remediation contractor was on-site sealing off spaces for contained removal of hazardous materials.

Division 31: Earthwork

31.01: 2018.04.23 – The earthwork contractor had completed undercutting of the poor soils in the valley on the adjacent parcel and was actively cutting the ridge line and placing it as fill in the valley to raise grade for the geothermal well field.

Division 32: Exterior Improvements

32.01: 2018.04.23 – Storm piping was staged on site for installation.



PCA ARCHITECTURE

CONSTRUCTION PHOTOS



2018.04.05 – Cleared adjacent parcel.



2018.04.05 – Cleared adjacent parcel.



2018.04.05 – Cleared adjacent parcel.



2018.04.05 – Cleared adjacent parcel.



2018.04.23 – Ceiling removed in existing corridor.



2018.04.23 – Ceiling removed in former kitchen.



2018.04.23 – Quarry tile removal in former kitchen.



2018.04.23 – Quarry tile removal in former serving.



2018.04.23 – Temporary barricade at end of corridor.



2018.04.23 – Placing fill on adjacent parcel.



2018.04.23 – Cutting ridge for placement in valley.



2018.04.23 – Temporary fence and District's remediation contractor's truck.



PCA ARCHITECTURE



2018.04.23 – Temporary fence and demo dumpster.



2018.04.23 – Temporary electric to trailer.



2018.04.23 – Temporary construction trailer.



2018.04.23 – Storm piping staged for installation.

- ☐ Please acknowledge receipt of transmitted items.
- ☐ Return transmitted items to PCA ARCHITECTURE ^{PSC}.

END