

# FIELD OBSERVATION REPORT

# 2018-07 (Ft. Wright)

то:	1055	on County Board of Education Eaton Drive Iright, KY 41017	DATE:		2018.07.20
ATTENTION:	Mr. C	Pavid Lloyd			
FROM:	Mark	Perry	<b>國 PROJECT:</b>		Kenton County School District
	mpei	ry@pca-arch.com			Ft. Wright Elementary
	1881	Dixie Highway, Suite 130			
	Fort '	Fort Wright, KY 41011			
	V: 85	59.431.8612 • F: 859.431.8611	1.8611		
COPIES TO:	Mr. F	Rob Haney, Mr. Danny Mann	PROJECT NO.:		2014-112
WE TRANSMIT THE ATTACHED ITEMS VIA: EMAIL					
PURPOSE		For your use	DISPOSITION		No exceptions noted
		As requested			Exceptions noted,
		For review and comment			Revise as indicated.
		For information			REJECTED:
	$\boxtimes$	For record			REVISE AND RESUBMIT
		For approval			
COPIES D	ATE	DESCRIPTION			PAGES
1 2	018.07	Field Observation Report			3

### **Division 01: General Requirements**

01.01: 2018.07.13 — Picking up punch list and resolution tracking form items is an ongoing process but is progressing too slowly.

## **Division 02: Existing Conditions**

02.01: 2018.07.13 – Temporary mobile classrooms were no longer on site. Temporary footings had been removed, though a handful were still on site awaiting transportation off site. 75% of the mobile classroom area had subgrade re-established, but compaction was yet to occur.

#### **Division 10: Specialties**

10.01: 2018.07.13 -The new flagpole was yet to be installed.

## **Division 32: Exterior Improvements**

32.01: 2018.07.13 - Gravel base at areas yet to be paved was 75% complete, though compaction was yet to occur.

#### **CONSTRUCTION PHOTOS**



# PCA ARCHITECTURE



2018.07.13 – Gravel at drive along north edge of building.



2018.07.13 - East drive, north end.



2018.07.13 - Temporary footings awaiting haul-off.




2018.07.13 - East lot, looking south.



2018.07.13 - Gravel base awaiting installation.



2018.07.13 - East lot, looking north.



2018.07.13 - Island awaiting topsoil.



2018.07.13 - Debris awaiting haul-off.



2018.07.13 - St. Charles' parcel to the north.



2018.07.13 - Awaiting flagpole installation.

- ☐ Please acknowledge receipt of transmitted items.
- $\hfill\square$  Return transmitted items to PCA ARCHITECTURE PSC.

**END**