

FIELD OBSERVATION REPORT 01



PCA ARCHITECTURE

■ TO:	Rob Haney Kenton County Schools 1055 Eaton Drive Fort Wright, Ky 41017	■ DATE:	10/22/21
ATTENTION:			
■ FROM:	Jim Kaiser jkaiser@pca-arch.com 1881 Dixie Highway, Suite 130 Ft. Wright, KY 41011	■ PROJECT:	Addition & renovation to White's Tower Heights Elementary
COPIES TO:	Mr. Mike Blau, Ms. Carrie Hooten	PROJECT NO.:	2021-001
■ WE TRANSMIT THE ATTACHED ITEMS VIA: EMAIL			
PURPOSE	<input type="checkbox"/> For your use <input type="checkbox"/> As requested <input type="checkbox"/> For review and comment <input type="checkbox"/> For information <input type="checkbox"/> For record <input type="checkbox"/> For approval <input type="checkbox"/>	DISPOSITION	<input type="checkbox"/> No exceptions noted <input type="checkbox"/> Exceptions noted, Revise as indicated. <input type="checkbox"/> REJECTED: REVISE AND RESUBMIT <input type="checkbox"/>

COPIES	DATE	DESCRIPTION	PAGES
1	10/22/22	Field Observation Report 01	

■ REMARKS:

Division 01: General Requirements

01.01: – Temporary construction wall have been constructed except at all locations

01.02 – Contractor's job site trailer is on site and temporary construction fencing has been installed

Division 02: Existing Conditions-Selective Demolition

02.01: - Playground equipment has been demolished or moved for reinstallation as scheduled on the bid documents.

02.02 – Rear cafeteria wall has been demolished and demolition of stage has begun.

Division 03: Concrete

03.01:

Division 04: Masonry

04.01:

Division 05: Metals

05.01:

Division 06: Woods and Plastics

06.01:

Division 07: Thermal and Moisture Protection

07.01:

Division 08: Doors and Windows

08.01:

Division 09: Finishes

09.01:

Division 10: Specialties

10.01:

Division 11: Equipment

11.01

Division 12: Furnishings

12.01:

Division 14: Conveying Systems

14.01:

Division 20-28: MEP

20-28.01:

Division 31: Earthwork

31.01: - Undercutting of unsuitable soil has been completed with soil moved to location of abandoned on-site sewage treatment plant for backfill after demolition of plant.

31.02: - Import of compacted fill has begun to raise new addition building pad.

Division 32: Exterior Improvements

32.01:

CONSTRUCTION PHOTOS



Rear cafeteria wall and stage demolition



Undercut soil moved to abandoned sewage treatment plan to be demolished



Removed & salvaged playground equipment

- ☐ Please acknowledge receipt of transmitted items.
- ☐ Return transmitted items to PCA ARCHITECTURE ^{PSC}.



Imported fill and building pad prep

END