

## FACPAC BG4 Form (Ref# 29695)

Form Status: Saved

---

Tier 4 Project: Jeffersontown HS - Science Lab Renovation

BG Number: 21-030

District: Jefferson County (275)

Status: Active

Phase: Project Initiation (View Checklist)

Contract: Martin Construction Co., 0001

Type: General Contractor

Proposed

### Project Construction Cost

---

Original Contract Amount	\$85,000.00
Net Total of Change Orders to Contract	\$11,655.78
Original Purchase Order Total	\$0.00
Net Total of Change Orders to Purchase Orders	\$0.00
Total Cost of Construction	\$96,655.78

### Verification of Required Approvals by Other Regulatory Agencies

#### Office of Housing, Buildings, and Construction

---

Certificate Of Occupancy Date

Plumbing Certificate Date 4/1/2021

Electrical Certificate Date

Fire Alarm Certificate Date

Sprinkler Certificate Date

Boiler Certificate Date

Range Hood Suppression Date

Verification of Approval - Other

Verification of Approval - Other Date

#### Natural Resources and Environmental Protection Cabinet

---

Sewage Disposal Certificate Date

Natural Resources & Environmental

Protection Cabinet - Other

Natural Resources & Environmental

Protection Cabinet - Other Date

#### Close Out

---

Punch List Completed Date 9/30/2021

Record Drawings Completed Date 10/19/2021

Warranty & Guarantees Information  
Provided Date 10/19/2021  
Owner Training on Systems Date  
Verification of Payment of Debts and  
Claims to Date 10/19/2021  
Close Out - Other  
Close Out - Other Date  
BG4 Date  
BG4 Board Order Date

**BG4 Signature Page (Online Form Ref# 29695)**


The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.

*NA*

Architect

---

Date



Engineer

*10/22/21*

Date

*Frederick Frempong*

Contractor / Construction Manager

10/21/2021

Date

Local Board of Education Designee

Date