

## FIELD OBSERVATION REPORT

Central Hardin High School, Cecilia, KY 2019111 -CA8

Date: 11/03/2021 Time: 11:30 AM ET

Weather: 48/ Partly Cloudy

Observed by: Joseph Jones, AIA Report No: 3

Est. Completion: 1%

#### **Present on Site:**

Brandon Akers (Alliance - President), Gerald Jones (Superintendent), Alliance Corp. (Concrete), Envision (Site), Stewart-Richey (Mechanical)

# **Work in Progress**

- a. The site crew was working on the sanitary line to the northwest of Area A.
- b. The concrete crew was building and wrecking forms for foundation stem walls in Area A. They were building forms for the retaining wall to the north of the gym.
- c. Stewart-Richey had placed sleeves through the stem walls in Area A.
- d. AES has placed conduits in foundations are they are formed.

#### **General Observations**

Item No.	Location	Description/ Correction	Image	Action
1	Area A	Most of the work on the building thus far has been for the foundations in Area A.		None

Item No.	Location	Description/ Correction	Image	Action
2	Area A	Alliance continues to build reinforced concrete footings and stem walls in Area A.		None
3	Area A	Gerald reported that he has been verifying the locations of the anchor bolts for column base plates in Area A and they are per the revised dimensions.		None
4	Area A	Foundations are at the west perimeter of Area A.		None

Item No.	Location	Description/ Correction	Image	Action
5	Area A at gym wall.	The tops of the micro-piles are visible at the existing footing for the gym exterior wall. The SPIN report noted differences from the design requirements for the piles.		Verify calculations
6	Area A at gym wall.	Micro-piles to the south along the gym wall.		Verify calculations
7	Area A at gym wall.	Micro-piles to the north along the gym wall.		Verify calculations

Item No.	Location	Description/ Correction	Image	Action
8	A retaining wall north of gym. rea A	Alliance was building the forms for the retaining wall.		None
9	Area A - north	Alliance was preparing footings for the next concrete pour.		None
10	Area A north	Footing recently poured.		None

3225 Summit Square Place, Suite 200 Lexington, KY 40509 Tel: 1-859 252-6781Fax: (859) 255-5483 www.jrarchitects.com

Item	Location	Description/	Image	Action
No.	Area A north	Correction  Plumbing sleeve placed in stem wall location by Stewart-Richey.		None
12	Northwest corner of Area A	Envision was placing a sanitary structure.		None
13	West of Area A	Envision was installing the sanitary piping and structures.	O HUNSI	None

Item No.	Location	Description/ Correction	Image	Action
14	Storm line west of Area B.	Storm structures, piping and grates.		None
15	Stored materials	Storm and sanitary structures	No.	None
16	Stored materials	Cast iron manholes		None

Item No.	Location	Description/ Correction	Image	Action
17	Stored materials	PVC sanitary piping.		None
18	Stored materials	Storm and sanitary piping.		None

## 2. Stored Material:

- a. Storm and sanitary drainage structures and piping.
- b. Micro-piles.
- Steel reinforcement including prefabricated cages for foundations. Wood forms for foundation stem walls. c.
- d.

#### 3. Follow up items:

- a. Keep as-built locations for site utilities up to date on the as-built drawings.
- b. Keep as-built locations of mechanical, plumbing and electrical system locations up to date on the as-built drawings.
- c. Submit documentation of approvals received from City/State inspectors.
- d. Submit proposed phasing plan for the installation of site utilities for approval by the owner.
- e. Report issues with changes in dimensions for foundation walls, retaining walls and column locations to the structural engineer and architect.

Follow up by: Architect, $\square$ Owner, $\square$	MEP Engineer, Structural Engineer,	Civil Engineer
lacktriangle Contractor, $lacktriangle$ Other		

Respectfully submitted, Joseph Jones, AIA JRA Architects

Cc: 2019111, CA8