City Projects List April 19, 2022

CONCRETE STREETS

DESCRIPTION: Annual maintenance of concrete pavement throughout City.

START DATE: On-going EST. COMPLETION: On-going BUDGET: \$165,000 DEPT: Street

MONTHLY CHGS: Crew has completed repairs to Crescent Hill Dr. from KY 298 to end

for 2022 spring pre-paving list. Crew has moved to Hickman Ave.

from West 9th to West 12th for 2022 spring pre-paving list.

FIRE STATION #2 RENOVATION

DESCRIPTION: Renovation to the Station to address the additional staff covering the

Highway 54 area and consisting of remodeling the daytime area, and expanding the nighttime area of the station, as well as adding training space and equipping the station to address future expansion of the 54

corridor.

START DATE: March 2021
EST. COMPLETION: July 2022
BUDGET: \$1,000,000

DEPT: Administration/ Fire Department

MONTHLY CHGS: The exterior brickwork is complete and the roof shingles have been

installed. Interior framing and drywall is underway in the new addition area, while the contractor is nearing completion of the interior remodel of the existing structure. We are currently on schedule for a July completion of this project. All remaining commodity items are scheduled for delivery with no anticipated supply

chain delays expected at this time.

NORTHWEST NRSA

DESCRIPTION: Revitalization of the northwest area of Owensboro

START DATE: May 2021 EST. COMPLETION: June 2025 BUDGET: \$8 Million

DEPT: Community Development

MONTHLY CHGS: The Northwest NRSA (Riverview) is generally bounded on the north by the

municipal limits, Ohio River, West First Street, Ebach Street and Schroth Street; on the south by the north side of 5th Street; on the east by Walnut Street and on the west by Ewing Road and Texas Avenue. Our downspout disconnection partnership with RWRA will begin in spring 2022. There are 183 addresses included in this project. We are currently taking suggestions for the neighborhood naming. The new name will be

used for signage within the neighborhood boundaries. Over the next four years, roughly \$8M in public and private funds will be used for revitalization through various local and federal grant programs:

Applications Received:

Existing Homeowner Exterior Rehab Grant - 50

Down Payment Assistance - 3 Commercial Façade Grant - 8 Single Family New Build - 7

Private Projects - 2 Rental Rehab Grant – 49

50/50 Demo Grant

Single Family Rehab – **12 Single Family** Demolitions – 2

TOTAL: 133

In addition, there will be beautification measures applied to First and Second streets within the NRSA.

PUBLIC INV.	PRIVATE INV.	TOTAL INV.
\$4,398,954.10	\$4,503,998.68	\$8,902,952.78

OUTDOOR TENNIS COURTS

DESCRIPTION: Construction of three additional outdoor tennis courts at the Tennis Facility

on Bittel Road.

START DATE: June 2022

EST. COMPLETION: September 2022

BUDGET: \$450,000 DEPT: Engineering

MONTHLY CHGS: Construction bids were opened in March. Danco Construction, Inc.

was the low bidder. We are still working through final budget

numbers and have not awarded the bid yet.

PAVING PROGRAM

DESCRIPTION: Street paving program within city. There is a prioritized list of additional

streets and alleys if additional funds become available.

START DATE: On-going EST. COMPLETION: On-going BUDGET \$2 Million

DEPT: Engineering & Street Depts.

MONTHLY CHGS: We hired a consultant, Stantec, to gather pavement management data

using mobile equipment. The data will be used to establish a preliminary ranking for street resurfacing. The consultant plans to start work in March.

Below is the spring paving list.

Street	Begin	End	Status
			RWRA
E 4 th Street	JR Miller Blvd	DCMS "Y"	repairing storm
			sewers
C 2rd Ctroot	For Indian Observe	ID Miller Divis	Paving prep
E 3 rd Street	Frederica Street	JR Miller Blvd	work complete
Martin Way	W 2 nd Street	Wandaring Lana	Prep work
Martin Way	W Z ^m Sileet	Wandering Lane	complete
Deer Trail	Martin Way	End	Prep work
Deel Hall	Martin VVay	Liiu	complete
W 7 th Street	Crabtree Ave	Castlen Street	Prep work
*** ***********************************	Crabil 66 7 (VC	ouddon ou dot	complete
George Street	W 7 th Street	McClarty Ave	Prep work
- 3		,	complete
River Road	Ebach Street	W 2 nd Street	Prep work
			Complete
Ebach Street	River Road	CSX RR Tracks	Prep work complete
			Next for street
Hickman Ave	W 9 th Street	W 12 th Street	crew #1
			Contractor
W 9 th Street	Omega Street	Pennbrooke Ave	working on
VV 5 Olicci			prep work
	Yewells Landing W	End	Street crew #2
Mill Run			working on
			prep work
			Street crew #2
Yewells Landing W	Yewells Landing N	Southeastern Pkwy	working on
			prep work
Yewells Landing N	Yewells Landing W	Yewells Landing E	Street crew #2
			working on
			prep work
Briarcliff Trace	End	End	Next for
11	Daisas liff Tassas	FI	Street crew #2
Heritage Cove	Briarcliff Trace	End	
Treehaven Bend	Copper Creek Dr	End	Duan Warls
Crescent Hills Dr	KY 298	City Limits	Prep Work Complete
Wathens Xing	O'Bryan Blvd	End	Complete
Cascade Pointe	McIntire Xing	End	
	· ·		Prep Work
McCreary Ave	Ford Ave	Griffith Ave	Complete
Rachel Place	Mohawk Drive	Ottawa Drive	- 5 0.00
		0 5 6	Street Crew
Citation Ave	Venetian Way	Westview Drive	#1 working on
• Hallett H			prep work
Iron Leige	Citation Ave	End	
Westview Drive	Citation Ave	Clarke Drive	
Windsor Ave	Criffith Avo	Ford Ava	Prep work
VVIIIUSUI AVE	Griffith Ave	Ford Ave	complete
Crescent Ave	Windsor Ave	Lewis Lane	Prep work
Olesoelit Ave			complete
Fleming Ave	Crescent Ave	Ford Ave	Prep work
1 151111119 7 110	0.00001117110	. 5.47.00	complete

POLICE TRAINING BUILDING

DESCRIPTION: New Police Training Building at the Gun Range to replace the current

modular police training classroom with a modern conventional constructed

building to provide the resources necessary to properly train all OPD

personnel.

START DATE: August 2020 EST. COMPLETION: March 2022 BUDGET: \$900,000

DEPT: Administration/OPD

MONTHLY CHGS: The contractor completed framing interior walls and is currently

working on plumbing, electrical, and HVAC. Drywall finishing is complete, and the contractor is ready to start painting next week.

This project is currently on schedule.

TAX INCREMENT FINANCING DEVELOPMENT AREA- HWY 54

DESCRIPTION: State incentivized TIF area whereby the state and city partner to pool

approximately 80% of their incremental tax gained inside the footprint for a period not to exceed 20 years to pay for qualified infrastructure

improvements.

START DATE: Dec 8, 2016

EST. COMPLETION: Dec 1, 2036 or when approved caps are met

DEPT: Administration

MONTHLY CHGS: On January 27, 2022, the State approved reimbursement of \$685,193.70

to the City. Payment has been received and allocated between City, G.W. Development and RWRA as per the MDA and amended LPA

approved August 4, 2020.

TAX INCREMENT FINANCING DEVELOPMENT AREA- DOWNTOWN

DESCRIPTION: State incentivized TIF area whereby the state and city partner to pool

approximately 80% of their incremental tax gained inside the footprint for a period not to exceed 20 years to pay for qualified infrastructure

improvements.

START DATE: Dec 8, 2016

EST. COMPLETION: Dec 1, 2036 or when approved caps are met

DEPT: Administration

MONTHLY CHGS: On January 27, 2022, the State approved reimbursement of \$421,401.49

to the City. Payment has been received and will be used to pay debt

service on approved public infrastructure in downtown.

TRANSIENT BOAT DOCK DESIGN

DESCRIPTION: Brandstetter Carroll is working to complete the design for a 500' transient

boat dock on the Ohio River just west of the Pier. This dock would accommodate boaters traveling up and down the Ohio with the ability for

overnight docking, fuel, electric, water, and sewage facilities.

START DATE: August 2021
EST. COMPLETION: April 2022
DESIGN COST: \$343,290

DEPT: Administration/Engineering

MONTHLY CHGS: Bid documents will be ready by the end of April for this project. We

have submitted this project for a \$1.5M BIG Grant, which will be announced in April of 2022. Geotechnical soil borings, site survey, and environmental Phase 1 and Phase 2 are complete. Coordination is ongoing with the permitting agencies (Army Corp of Engineers, Division of Water, and Coast Guard). The design plans for the 500' Dock Facility

should be completed by the end of April 2022.