

Woodford County High School Gym Structural Repair (Bleachers)

April 25, 2022
School Board Meeting



Progress Update

2

- ▶ Owner items have been moved to storage/other rooms.
- ▶ Existing sprinkler and electrical work has been removed/disconnected as required.
- ▶ All new column footings have been excavated and new reinforced concrete footings have been installed.
- ▶ All new steel is on site.
- ▶ Half of the new steel columns and beams have been installed.



Work Planned for next month

3

- ▶ Completion of column and beams.
- ▶ Installation of new steel channels (and associated demolition).
- ▶ Installation of new steel plates and rebar at bleacher wheel-bearing locations.
- ▶ Placing new concrete in existing upper floors.
- ▶ Reinstallation of sprinklers and electrical work.



















