FACPAC BG4 Form (Ref# 29868)

Form Status: Saved

Tier 4 Project: Waller-Williams ENV - Window ReplacementBG Number: 21-018District: Jefferson County (275)Status: ActivePhase: Project Initiation (View Checklist)

Contract: Parco Constructors Group, LLC, 0001 Type: General Contractor Proposed

Project Construction Cost

| Original Contract Amount | \$514,000.00 |
|--|--------------|
| Net Total of Change Orders to Contract | \$4,387.38 |
| Original Purchase Order Total | \$0.00 |
| Net Total of Change Orders to Purchase | \$0.00 |
| Orders | |
| Total Cost of Construction | \$518,387.38 |

Verification of Required Approvals by Other Regulatory Agencies

Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date 8/2/2021 Plumbing Certificate Date Electrical Certificate Date Fire Alarm Certificate Date Sprinkler Certificate Date Boiler Certificate Date Range Hood Suppression Date Verification of Approval - Other Verification of Approval - Other Date

Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date Natural Resources & Environmental Protection Cabinet - Other Natural Resources & Environmental Protection Cabinet - Other Date

Close Out

| Punch List Completed Date | 3/21/2022 |
|---|-----------|
| Record Drawings Completed Date | 3/22/2022 |
| Warranty & Guarantees Information | 4/4/2022 |
| Provided Date | |
| Owner Training on Systems Date | |
| Verification of Payment of Debts and | 3/22/2022 |
| Provided Date Owner Training on Systems Date | 3/22/2022 |

Claims to Date Close Out - Other Close Out - Other Date BG4 Date BG4 Board Order Date

4/14/2022

| BG4 Signature Page (Online Form Re The work performed under this contract has been review complete, according to the plans and specifications appr Education. | ved and found to be substantially |
|---|-----------------------------------|
| Total Heyn | 18 Apr 2022 |
| Architect | Date |
| Engineer | Date |
| Joney Sulla | 4/14/2022 |
| Contractor / Construction Manager | Date |
| Local Board of Education Designee | Date |