### **BEN HAWES GOLF COURSE IRRIGATION**

e golf courses and practice areas.
em and installation. Finalizing bid to be let in February. Based upon install next fall/winter.

## **CONCRETE STREETS**

DESCRIPTION:	Annual maintenance of concrete pavement throughout City.
START DATE:	On-going
EST. COMPLETION:	On-going
BUDGET:	\$165,000
DEPT:	Street
MONTHLY CHGS:	Crew continues to make repairs to W. 12th from Elm St. to Walnut St. repairing concrete slabs and curb.

## **CRAVENS POOL IMPROVEMENTS/REPAIRS**

DESCRIPTION:	Repairs and improvements to Cravens Pool.
START DATE:	September 2022
EST. COMPLETION:	May 2024
BUDGET:	\$750,000
DEPT:	Engineering/Parks
MONTHLY CHGS:	Design work is underway.

## FIRE TRAINING CENTER

DESCRIPTION:	HAFER Architect is working to complete the design on a new classroom/training building and a new four-story modular tower and burn room. This facility will be a full replacement of the current facility on J.R. Miller Blvd. and will provide a state-of-the-art training facility for the Owensboro Fire Department, and aid with the recruitment and retention of firefighters.
START DATE:	October 2021
EST. COMPLETION:	February 2024
BUDGET:	\$5,525,000
DEPT:	Administration/Engineering
MONTHLY CHGS:	Danco Construction was the winning bidder, with the low bid of
	\$5.5M for this project. Bid bonds, and insurance are being processed and the contract will be signed this week, with work schedule to commence in the next two weeks.

#### **FIRE STATION #3**

DESCRIPTION:	This project will consist of a total replacement of the existing Fire Station #3, and include the building of a new expanded facility at the current location. Major aspects will include updated daytime, nighttime areas, administrative offices, along with modern apparatus bays.
START DATE:	October 2022
EST. COMPLETION:	February 2025
BUDGET:	\$6,000,000
DEPT:	Administration/Engineering
MONTHLY CHGS:	The first of many design team meetings was held this week, to begin the general layout and concept of the new station design. The design team has toured and reviewed many fire stations to this point gleaning ideas from each to include in the final design. The architect BrandStetter Carroll will be conducting interviews with the firefighters on 2/28/23, and will glean the day-to-day activities. Geotechnical work, schematic and design development will consume the next six months of activities on this station design.

#### **INDOOR SPORTS FACILITY**

DESCRIPTION: Design and Construction of an 88,000 square foot indoor sports complex comprised of one turf court, 5 basketball courts, common areas, and admin offices.

START DATE: EST. COMPLETION: BUDGET: DEPT: MONTHLY CHGS:

July 2022 December 2024 \$18,000,000 Administration/Engineering Geotechnical work will begin in the next few weeks on the former Gipe property which will be the location of the new indoor sports facility. Sherman Carter Barnhart was on site again this week hosting a second design development criteria meeting. The design team continues to flesh out the main concepts that will likely be included in this new sports facility. We will be conducting a meeting with the local league stake holders, to get input from each area archery, basketball. volleyball, including, cheer. dance. Futsal/Soccer, gymnastics, and wrestling. The architect will use all of this information in the preliminary design.

Schematic Design: February 2023 Design Development: March 2023 Construction Documents: April - June 2023 Bidding/Negotiation: June – July 2023 Construction: August 2023 – December 2024

## KENTUCKY LEGEND FIELDS BATTING CAGES

DESCRIPTION:	Additional batting cages for Kentucky Legend Fields at Jack C. Fisher Park.
START DATE:	May 2022
EST. COMPLETION:	March 2023
BUDGET:	\$100,000
DEPT:	Parks / Engineering / Buildings Maintenance
MONTHLY CHGS:	The batting cage system was delivered and the poles have been installed. Contractor will begin work constructing the concrete pad in the coming weeks- weather permitting.

### KENTUCKY LEGEND FIELDS LIGHTING

DESCRIPTION:	Replacement of sports lighting to (4) ball fields.
START DATE:	January 2023
EST. COMPLETION:	April 2023
BUDGET:	\$1.4 M
DEPT:	Public Works
MONTHLY CHANGES:	The foundations for the new poles were delivered. Contractor began removing the existing wood poles and fixtures. Once complete, the contractor will begin installing the foundations.

## MONETA SLEET JR. PARK IMPROVEMENTS

DESCRIPTION:	Addition of park amenities; replaced green park sign to reflect new park name, adding 16' x 16' covered pavilion, enlarging basketball court to high school dimension half-court, improved perimeter lighting with assistance from OMU, and adding power pedestal. <i>Note - Playground replacement and addition of swings will occur in FY 2023-2024.</i>
START DATE:	August 2022
EST. COMPLETION:	June 2023
BUDGET:	\$102,000
DEPT:	Engineering / Parks
MONTHLY CHGS:	The shelter was delivered and we are obtaining quotes for concrete footing construction and installation. Basketball goals are expected to be delivered this month. Bids for the basketball court surface are scheduled to be advertised in April.

#### NORTHWEST NRSA

DESCRIPTION: START DATE: EST. COMPLETION: BUDGET: DEPT: MONTHLY CHGS: Revitalization of the northwest area of Owensboro May 2021 June 2025 \$8 Million Community Development The Northwest NRSA (Riverview) is generally bounded on the north by the municipal limits. Obio River, West First Street, Ebach Street and Schroth

municipal limits, Ohio River, West First Street, Ebach Street and Schroth Street; on the south by the north side of 5th Street; on the east by Walnut Street and on the west by Ewing Road and Texas Avenue. Our downspout disconnection partnership with RWRA will begin in summer 2022. The new name will be used for signage within the neighborhood boundaries. Over the next four years, roughly \$8M in public and private funds will be used for revitalization through various local and federal grant programs:

### Applications Received:

Existing Homeowner Exterior Rehab Grant – 66 Down Payment Assistance - 3 Commercial Façade Grant – 9 Single Family New Build – 8 Private Projects - 9 Rental Rehab Grant – 56 Single Family Rehab – 17 Single Family Demolitions – 2

TOTAL: 170

In addition, there will be beautification measures applied to First and Second streets within the NRSA.

PUBLIC INV.	PRIVATE INV.	TOTAL INV.
\$4,547,860	\$5,704,018	\$10,251,879

#### PARKS MASTER PLAN

DESCRIPTION:	Master Plan development for future planning and visioning.
START DATE:	November 2022
EST. COMPLETION:	November 2024
BUDGET:	\$100,000
DEPT:	Parks
MONTHLY CHGS:	Awarded contract to Berry Dunn and planning the project kick-off meeting to happen in late February. Anticipating the overall project taking 18 to 24 months.

#### PAVING PROGRAM

.....

• •

DESCRIPTION:	Street paving program within city. There is a prioritized list of additional streets and alleys if additional funds become available.
	5
START DATE:	On-going
EST. COMPLETION:	On-going
BUDGET	\$2 Million
DEPT:	Engineering & Street Depts.
MONTHLY CHGS:	The spring 2023 paving list is provided below. Street crews are
	working on repairing curbs and base failures. The fall 2023 paving
	list has been drafted and submitted to utility districts for scheduling

repairs.

Street End Status Begin Prep Work **Collins Drive Gemini Drive Carpenter Drive** Complete Street Crew **Benjamin Landing** End End Working Frederica Street W 5<sup>th</sup> Street W 2<sup>nd</sup> Street Kelly Lane Old Hartford Rd End E Victory Ct Kelly Lane E 26<sup>th</sup> Street E Victory Ct E 26<sup>th</sup> Street W Victory Ct Fugua Ct E Parrish Ave End **Dieterle Drive Dieterle Drive S** Veach Road **Dieterle Drive S Dieterle Drive** Legion Park Drive **Dieterle Drive N Dieterle Drive** Legion Park Drive Legion Park Drive **Dieterle Drive S** End of ROW Friendship Drive **City Limits Byers Ave** Yewells Landing Southeastern Yewells Landing W Parkway S Kingman Loop N Omaha Ct End Kingman Loop N Secretariat Drive Kingman Loop S Kingman Loop S Kingman Loop N Secretariat Drive

#### TAX INCREMENT FINANCING DEVELOPMENT AREA- HWY 54

DESCRIPTION:	State incentivized TIF area whereby the state and city partner to pool approximately 80% of their incremental tax gained inside the footprint for a period not to exceed 20 years to pay for qualified infrastructure improvements.
START DATE:	Dec 8, 2016
EST. COMPLETION:	Dec 1, 2036 or when approved caps are met
DEPT:	Administration
MONTHLY CHGS:	State awarded \$1,226,030.57 for 2021 increment. <b>Distribution was made per the MDA.</b>

### TAX INCREMENT FINANCING DEVELOPMENT AREA- DOWNTOWN

DESCRIPTION:	State incentivized TIF area whereby the state and city partner to pool approximately 80% of their incremental tax gained inside the footprint for a period not to exceed 20 years to pay for qualified infrastructure improvements.		
START DATE: EST. COMPLETION:	Dec 8, 2016 Dec 1, 2036 or when approved caps are met		
DEPT:	Administration		
MONTHLY CHGS:	State awarded \$389,414.68 for 2021. Funds used for downtown TIF eligible debt service.		

# YORK DITCH STORMWATER PROJECT

DESCRIPTION:	Drainage improvements in the area Harlan Ave to the east, N. Stratford I south.		-
START DATE:	July 2022		
EST. COMPLETION:	May 2024		
BUDGET:	\$5M		
DEPT:	Engineering		
MONTHLY CHGS:	We continue to work with the co	nsultant on fir	alizing design plans.
	A public meeting is scheduled fo	r February 23	<sup>rd</sup> , 2023 at 5:30 PM at
	the Father's House (former Good	Shepard Chure	ch) on Bittel Rd.
	Strand Associates, Inc.		-
	City of Owensboro, KY		
	Varia Natablanda ad Stanmartan Dastan		

City of Owensboro, KY	
York Neighborhood Stormwater Design	
Task	Approximate Completion Date
Task 1 - Conduct Site Survey	8/26/2022
Task 2 - Conduct Geotechnical Investigation	9/16/2022
Task 3 - Develop Updated Stormwater Model and Concept	10/3/2022
Task 4 - Develop 30% Design	11/28/2022
Task 5 - Develop 60% Design	1/10/2023
Task 6 - Develop 90% Design	2/14/2023
Task 7 - Develop Final Design	3/7/2023
Task 8 - Provide Bidding Assistance	4/3/2023
Task 9 - Provide Permitting Assistance	3/7/2023
Task 10 - Project Management, Project and Public Meetings	Ongoing
Totals	