



FAYETTE COUNTY PUBLIC SCHOOLS

**Executive Summary  
Fayette County Public Schools Board Meeting  
Agenda Item**

**MEETING:** Regular

**DATE:** May 22, 2023

**TOPIC:** Approval of BG-5 Project Closeout Form for the Installation of a Portable Classroom Unit at Morton Middle School BG# 22-045

**PREPARED BY:** Myron Thompson, Chief Operating Officer @ 381-4165

**Recommended Action on:** 5/22/2023  
Consent Item

**Superintendent Prior Approval:** No

**Recommendation/Motion:** Approve the BG-5 Project Closeout Form for the installation of a portable classroom unit (total 2 classrooms) at Morton Middle School.

**Background/Rationale:** Documents were prepared by the architect Tate Hill Jacobs Architects for the installation of a portable classroom unit (total 2 classrooms) at Morton Middle School. The contract in the total amount of \$38,189.91 with William Scotsman, Inc. was accepted and approved by the Board in a meeting held on July 26, 2021, and installation began July 27, 2022 and was substantially completed January 4, 2023. The Board approved the BG-4 in the amount of \$38,189.91.00 at its meeting held March 27, 2023. The residual fund balance will be applied to future debt service or to the next District Facility Plan project.

**Strategic Priority:**

- Student Achievement     Diversity, Equity, Inclusion & Belonging
- Highly Effective & Culturally Responsive Workforce
- Stakeholder Engagement & Outreach     Organizational Health & Efficiency

**Data Considerations:** District Facility Plan

**Policy:** 702 KAR 4:160

**Fiscal Impact:** N/A

**Attachments(s):** None