

FACPAC BG4 Form (Ref# 30280)

Form Status: Saved

Tier 1 Project: Phase 6 Additions and Renovations - Project #175-520

BG Number: 21-042

District: Beechwood Independent (HB678)

Status: Active

Phase: Project Initiation (View Checklist)

Contract: KALKREUTH ROOFING AND SHEET METAL, 0005, ROOFING

Type: CM Bid Package

Proposed

Project Construction Cost

Original Contract Amount	\$127,700.00
Net Total of Change Orders to Contract	\$3,714.74
Original Purchase Order Total	\$21,000.00
Net Total of Change Orders to Purchase	\$0.00
Orders	
Total Cost of Construction	\$152,414.74

Verification of Required Approvals by Other Regulatory Agencies

Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date	2/9/2023
Plumbing Certificate Date	3/25/2022
Electrical Certificate Date	4/12/2022
Fire Alarm Certificate Date	3/21/2022
Sprinkler Certificate Date	3/11/2022
Boiler Certificate Date	
Range Hood Suppression Date	
Verification of Approval - Other	
Verification of Approval - Other Date	

Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date	
Natural Resources & Environmental Protection Cabinet - Other	
Natural Resources & Environmental Protection Cabinet - Other Date	

Close Out

Punch List Completed Date	6/30/2022
Record Drawings Completed Date	8/16/2022
Warranty & Guarantees Information Provided Date	11/8/2022
Owner Training on Systems Date	10/11/2022

Verification of Payment of Debts and Claims to Date	11/8/2022
Close Out - Other	
Close Out - Other Date	
BG4 Date	3/3/2023
BG4 Board Order Date	

BG4 Signature Page (Online Form Ref# 30280)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.

Architect

Date

Engineer

Date

Contractor / Construction Manager

Date

Local Board of Education Designee

Date