

FACPAC BG4 Form (Ref# 30450)

Form Status: Saved

Tier 3 Project: Lafayette High School -- Phased Athletic Facilities

BG Number: 21-342

District: Fayette County (HB678)

Status: Active

Phase: Project Initiation (View Checklist)

Contract: Vescio's Sportsfields, Inc., 0001, Synthetic Turf Replacement & Track Resurface

Type: General Contractor

Proposed

Project Construction Cost

Original Contract Amount	\$482,748.05
Net Total of Change Orders to Contract	\$29,291.60
Original Purchase Order Total	\$696,875.00
Net Total of Change Orders to Purchase(\$185,900.00)	
Orders	
Total Cost of Construction	\$1,023,014.65

Verification of Required Approvals by Other Regulatory Agencies

Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date	3/13/2023
Plumbing Certificate Date	3/13/2023
Electrical Certificate Date	3/13/2023
Fire Alarm Certificate Date	3/13/2023
Sprinkler Certificate Date	3/13/2023
Boiler Certificate Date	3/13/2023
Range Hood Suppression Date	3/13/2023
Verification of Approval - Other	NOTE - There were no MEP certificates required for turf replacement
Verification of Approval - Other Date	3/13/2023

Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date	3/13/2023
Natural Resources & Environmental Protection Cabinet - Other	NOTE - There were no MEP certificates required for turf replacement
Natural Resources & Environmental Protection Cabinet - Other Date	3/13/2023

Close Out

Punch List Completed Date	3/21/2023
Record Drawings Completed Date	3/19/2023
Warranty & Guarantees Information Provided Date	3/21/2023
Owner Training on Systems Date	3/21/2023

Verification of Payment of Debts and Claims to Date	6/6/2023
Close Out - Other	NA
Close Out - Other Date	3/19/2023
BG4 Date	6/17/2023
BG4 Board Order Date	7/24/2023

BG4 Signature Page (Online Form Ref# 30450)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.

Architect

Date

Engineer

Date

Contractor / Construction Manager

Date

Local Board of Education Designee

Date