

FACPAC BG4 Form (Ref# 30901)

Form Status: Saved

Tier 4 Project: Emergency Project - Boiler Replacement - Holmes High School - Phase 1
BG Number: 23-252 District: Covington Independent (HB678) (134)
Status: Active Phase: Emergency Project Initiation (View Checklist)

Contract: Blau Mechanical INC, 0001, Emergency Temporary Boiler
Type: District Contract Proposed

Project Construction Cost

Original Contract Amount	\$103,000.00
Net Total of Change Orders to Contract (\$18,000.00)	
Original Purchase Order Total	\$0.00
Net Total of Change Orders to Purchase Orders	\$0.00
Total Cost of Construction	\$85,000.00

Verification of Required Approvals by Other Regulatory Agencies

Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date	
Plumbing Certificate Date	10/31/2023
Electrical Certificate Date	
Fire Alarm Certificate Date	
Sprinkler Certificate Date	
Boiler Certificate Date	11/27/2023
Range Hood Suppression Date	
Verification of Approval - Other	
Verification of Approval - Other Date	

Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date	
Natural Resources & Environmental Protection Cabinet - Other	
Natural Resources & Environmental Protection Cabinet - Other Date	

Close Out

Punch List Completed Date	
Record Drawings Completed Date	
Warranty & Guarantees Information Provided Date	
Owner Training on Systems Date	

Verification of Payment of Debts and
Claims to Date

Close Out - Other

Close Out - Other Date

BG4 Date 7/25/2024

BG4 Board Order Date 7/25/2024

BG4 Signature Page (Online Form Ref# 30901)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.

Architect

Date

Engineer

Date

Contractor / Construction Manager

Date

Local Board of Education Designee

Date

