# FACPAC BG4 Form (Ref# 31003)

Form Status: Saved

Tier 4 Project: Jeffersontown HS - CAD Lab Renovation

BG Number: 24-215 District: Jefferson County (HB678) (275)
Status: Active Phase: Project Initiation (View Checklist)

Contract: Miranda Construction, LLC, 0001

Type: General Contractor Proposed

## **Project Construction Cost**

Original Contract Amount \$297,581.50 Net Total of Change Orders to Contract \$6,883.70 Original Purchase Order Total \$0.00 Net Total of Change Orders to Purchase \$0.00

Orders

Total Cost of Construction \$304,465.20

## Verification of Required Approvals by Other Regulatory Agencies

### Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date 8/28/2024

Plumbing Certificate Date

Electrical Certificate Date 8/28/2024

Fire Alarm Certificate Date

Sprinkler Certificate Date 6/21/2024

Boiler Certificate Date

Range Hood Suppression Date Verification of Approval - Other Verification of Approval - Other Date

### **Natural Resources and Environmental Protection Cabinet**

Sewage Disposal Certificate Date Natural Resources & Environmental Protection Cabinet - Other Natural Resources & Environmental Protection Cabinet - Other Date

#### **Close Out**

Punch List Completed Date 8/13/2024 Record Drawings Completed Date 8/13/2024 Warranty & Guarantees Information 8/13/2024

Provided Date

Owner Training on Systems Date

Verification of Payment of Debts and 8/13/2024

Claims to Date

Close Out - Other Warranties
Close Out - Other Date 8/13/2024
BG4 Date 9/9/2024

BG4 Board Order Date

BG4 Signature Page (Online Form Ref# 31003)  The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.		
Vin Ra	9/17/2024	
Architect	Date	
Engineer	Date	
Tony Laskey  Distance of greater the control of the	8/9/2024	
Contractor / Construction Manager	Date	
Local Board of Education Designee	Date	