

# FACPAC BG4 Form (Ref# 31133)

Form Status: Saved

Project: Marion C. Moore School - HVAC Central Plant Replacement

BG Number: 24-005

District: Jefferson County (HB678) (275)

Status: Active

Phase: No Data

Contract: G.B.M.C., Inc., 0001

Type: General Contractor

Proposed

## Project Construction Cost

Original Contract Amount	\$2,500,000.00
Net Total of Change Orders to Contract	\$17,634.49
Original Purchase Order Total	\$0.00
Net Total of Change Orders to Purchase	\$0.00
Orders	
Total Cost of Construction	\$2,517,634.49

## Verification of Required Approvals by Other Regulatory Agencies

### Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date	
Plumbing Certificate Date	
Electrical Certificate Date	10/15/2024
Fire Alarm Certificate Date	
Sprinkler Certificate Date	
Boiler Certificate Date	10/14/2024
Range Hood Suppression Date	
Verification of Approval - Other	HVAC 10/10/2024
Verification of Approval - Other Date	

### Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date	
Natural Resources & Environmental	
Protection Cabinet - Other	
Natural Resources & Environmental	
Protection Cabinet - Other Date	

## Close Out

Punch List Completed Date	12/3/2024
Record Drawings Completed Date	11/12/2024
Warranty & Guarantees Information	12/9/2024
Provided Date	
Owner Training on Systems Date	10/24/2024

Verification of Payment of Debts and 12/9/2024

Claims to Date

Close Out - Other

Close Out - Other Date

BG4 Date

BG4 Board Order Date

## BG4 Signature Page (Online Form Ref# 31133)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.

**Alex Bailey**

Digitally signed by Alex Bailey  
DN: CN=Alex Bailey  
Date: 2025.02.11  
15:52:09-05'00'


Architect

Date

Engineer

Date

G.B.M.C., INC.



02/11/25

Contractor / Construction Manager

Date

Local Board of Education Designee

Date