



# Progress Report

**Client:** Hardin County School District

**Facility:** Central Hardin High School

**Report Date:** 02/28/2025

**Roof Section:** Area D & J Roofs

## Report Data

Title	Smooth cap 02/28
-------	------------------

Smooth cap sheet installation has begun in this roof section. Cap sheets are being cut to proper lengths and are being laid out to relax before being adhered. Coverage rates are being achieved with the proper notched squeegee. A weighted roller is being used once the sheets are applied to remove any trapped air under the sheet.



*Photo 1*

Overview of the adhered smooth cap sheet.



*Photo 2*

Reference



*Photo 3*

Reference



*Photo 4*

Reference



*Photo 5*

Area that was ponding water has been built up with extra material.



*Photo 6*

Side laps are adhered nicely with the proper bleed out of adhesive.



*Photo 7*

Proper bleed out at the end laps is present. End laps are properly staggered.



*Photo 8*

Notched squeegees are being used to achieve the proper coverage rate of adhesive.



*Photo 9*

Reference



*Photo 10*

Corners of the sheet are being notched to insure a smooth transition at the side lap.