CONCRETE STREETS

DESCRIPTION: Annual maintenance of concrete pavement throughout City.

START DATE: On-going EST. COMPLETION: On-going BUDGET: \$165,000 DEPT: Street

MONTHLY CHGS: Crew continues to make repairs to Amherst Dr for concrete slab

replacement between Placid Pl and Steele Dr.

DUGAN BEST TENNIS COURT REPURPOSING

DESCRIPTION: Repurposing of two existing tennis courts

START DATE: August 2024 EST. COMPLETION: June 2025 BUDGET: \$220,000

DEPT: Parks, Buildings and Engineering

MONTHLY CHGS: Lose and Associates created a footprint for the area to utilize for asphalt

bid purposes and amenity installation. Quotes are being secured, and the work will follow the spring asphalt maintenance bid. Staff presented the final design to participants at Dugan Best Recreation Center and to the Dugan Best Neighborhood Alliance during their January meeting. The

design was very well received.

FIRE TRAINING CENTER

DESCRIPTION: Design a new classroom/training building and a new four-story modular

tower and burn room. This facility will be a full replacement of the current facility on J.R. Miller Blvd. and will provide a state-of-the-art training facility for the Owensboro Fire Department, and aid with the recruitment

and retention of firefighters.

START DATE: October 2021
EST. COMPLETION: April 2025
BUDGET: \$5,525,000

DEPT: Administration/Engineering

MONTHLY CHGS: The contractor continues to work on completing the final portions of

the interior finishes.

FIRE STATION #1

DESCRIPTION: This project will consist of a total replacement of the existing Fire #1

Command Station and include the building of a new expanded facility at the current location. Major aspects will include updated daytime and nighttime areas, administrative offices, along with modern apparatus

bays.

START DATE: March 2024
EST. COMPLETION: December 2027
BUDGET: \$1**5**,000,000

DEPT: Administration/Engineering

MONTHLY CHGS: The design team continues to refine the station layout.

FIRE STATION #3

DESCRIPTION: This project will consist of a total replacement of the existing Fire Station

#3 and include the building of a new expanded facility at the current location. Major aspects will include updated daytime, nighttime areas,

administrative offices, along with modern apparatus bays.

START DATE: October 2022 EST. COMPLETION: January 2026 BUDGET: \$7,500,000

DEPT: Administration/Engineering

MONTHLY CHGS: The contractor completed site stabilization and is working on

installation of storm sewer and building foundations.

INDOOR SPORTS FACILITY

DESCRIPTION: Design and Construction of an 88,000 square foot indoor sports complex

comprised of one turf court, 5 basketball courts, common areas, and

admin offices.

START DATE: July 2022 EST. COMPLETION: June 2026 BUDGET: \$18,000,000

DEPT: Administration/Engineering

MONTHLY CHGS: The contractor is working on construction of foundation grade beams and

site utilities.

Undercut and remove spoils: October 2024

Deep foundations: November 2024

Project Construction: September 2024 – June 2026

NORTHWEST NRSA

DESCRIPTION: Revitalization of the northwest area of Owensboro

START DATE: May 2021 EST. COMPLETION: June 2025 BUDGET: \$8 Million

DEPT: Community Development

MONTHLY CHGS: The Northwest NRSA (Riverview) is generally bounded on the north by the

municipal limits, Ohio River, West First Street, Ebach Street and Schroth Street; on the south by the north side of 5th Street; on the east by Walnut Street and on the west by Ewing Road and Texas Avenue. Our downspout disconnection partnership with RWRA is now complete. The new name will be used for signage within the neighborhood boundaries. The First Street intersection project has been completed. Over \$10M has

been invested in this NRSA to-date.

Applications Received:

Existing Homeowner Exterior Rehab Grant – 95

Down Payment Assistance - 4 Commercial Façade Grant – 9 Single Family New Build – 12

Private Projects - 11
Rental Rehab Grant – 76
Single Family Rehab – 27
Single Family Demolitions – 6
Downspout Disconnects - 61

TOTAL: 301

In addition, the bid has been awarded for the beautification of intersections on First Street from Hanning Lane to Poplar Street.

PUBLIC INV.	PRIVATE INV.	TOTAL INV.
\$3,486,703	\$7,190,862	\$10,677,566

OUTDOOR PICKLEBALL COMPLEX

DESCRIPTION: Development of a multi-court, outdoor pickleball complex at Ben Hawes

Park in partnership with River City Pickleball, Inc. who will provide one-

third of the total initial construction costs.

START DATE:

EST. COMPLETION:

BUDGET:

DEPT:

November 2023
October 2025
\$1,500,000
Parks

MONTHLY CHGS: Lose Design is finalizing construction drawings with intent to have out for

bid by early April.

PAVING PROGRAM

DESCRIPTION: Street paving program within city. There is a prioritized list of additional

streets and alleys if additional funds become available.

START DATE: On-going EST. COMPLETION: On-going BUDGET \$1 Million

DEPT: Engineering & Street Depts.

MONTHLY CHGS: Below is the Spring 2025 Paving List

	Street	From	То	Status
1	Hanning Ln	20' South of 1st	20' North of 1st	
2	Woodford	2 nd	End	
3	Orchard	3 rd	End	
4	Plum	2 nd	End	
5	Maple	2 nd	End	
6	Sycamore	2 nd	End	
7	Poplar	2 nd	1 st	
8	Ohio	Orchard	End	
9	Herr Ave	Hanning	Woodford	
10	Walnut St	End	W5th St	
11	Griffith	Carter	Harlan	
12	Harlan	Griffith	York	
13	Ellis	S. Stratford	Bittel	
14	York	Harlan	York	
15	S. York	York	Carter	
16	N. York	York	Carter	
17	Walnut Park	Walnut St	End	Street Prep
				Underway
18	Wing Ave	Parrish	11 th St	
19	Glendale	Wing	Parkdale	
20	Parkdale	Wing	11 th St	
21	Old Cabin	Ford Ave	End	
22	Cherokee	Ford Ave	End	
23	Moseley	11 th	14th	
24	Ewing	5 th	7th	
25	Jackson St	9 th	Parrish	
26	Oglesby St	9 th	Parrish	
27	Elsmere	9 th	10 th	
29	Bluff Ave	11 th	Parrish	
30	11 th St	Hall	Jackson	
31	Alley	Herr	1 st	
32	Alley	Hanning	Woodford	
33	Alley	Orchard	Plum	
34	Alley Street	Wing 4.53 Miles	Highland Alley .27 Miles	

SENIOR CENTER

DESCRIPTION: This project will consist of a total replacement of the existing Elizabeth

Munday Senior Center. The new facility will be constructed at the corner of Carter Rd and 2nd St. Major aspects of this project will include activity and game areas, modern kitchens, and multipurpose rooms in a fully

modernized facility to meet the needs of community seniors.

START DATE: May 2024

EST. COMPLETION: December 2026 BUDGET: \$4,500,000

Total Project Cost - \$6.5M

Contributions: \$4.5M City and \$2.0M County

DEPT: Administration/Engineering

MONTHLY CHGS: The design team is working to award the bid to Hayden

Construction. Currently, the Senior Center is working to begin a capital campaign to raise the matching funds for the additional

\$500,000 from the County for this new facility.

TAX INCREMENT FINANCING DEVELOPMENT AREA- HWY 54

DESCRIPTION: State incentivized TIF area whereby the state and city partner to pool

approximately 80% of their incremental tax gained inside the footprint for a period not to exceed 20 years to pay for qualified infrastructure

improvements.

START DATE: Dec 8, 2016

EST. COMPLETION: Dec 1, 2036 or when approved caps are met

DEPT: Administration

MONTHLY CHGS: DOR's final increment calculation for 2023 is \$1,657,192.75 (city had

requested \$1,765,064).

TAX INCREMENT FINANCING DEVELOPMENT AREA- DOWNTOWN

DESCRIPTION: State incentivized TIF area whereby the state and city partner to pool

approximately 80% of their incremental tax gained inside the footprint for a period not to exceed 20 years to pay for qualified infrastructure

improvements.

START DATE: Dec 8, 2016

EST. COMPLETION: Dec 1, 2036 or when approved caps are met

DEPT: Administration

MONTHLY CHGS: DOR's final increment calculation for 2023 is \$779,252.76 (city had

requested \$1,084,259.66).

YORK DITCH STORMWATER PROJECT

DESCRIPTION: Drainage improvements in the area bounded by Dallas Ave to the west,

Harlan Ave to the east, N. Stratford Dr to the north, and Bittel Rd to the

south.

START DATE: July 2022 EST. COMPLETION: Spring 2025

BUDGET: \$5M

DEPT: Engineering

MONTHLY CHGS: Storm sewer installation continues at N. Stratford and S. Stratford Dr.

The contractor is also working on storm sewer installation on Harlan

Ave between York and Griffith Ave.