



FIELD OBSERVATION REPORT

Food Service Building, 202276 -CA8

Date: 5/7/2025 Time: 9:00 AM

Observed by: Joseph Jones, AIA

Trades Observed on Site: Carpenters, Excavators

Weather: cloudy

Report No: 6

1. Work observed in Progress

- a) The site was drying from recent rain allowing construction activities to proceed.
- b) Preparing forms for stem walls.
- c) Preparing steel reinforcing for stem walls.
- d) Placing stone on the southeast parking lot.

2. General Observations

- a) Brad reported that they were able to keep working despite that muddy site from the recent rains. They were nearing the completion of the formwork for the stemwalls around the office area.
- b) Included with the stemwalls were the column piers at the perimeters of the office area.



- c) Formwork was being installed on the west side of the office area with the north side to be installed next.

Brad reported that the KU linemen will recommend to their engineers that the service to the west of the building be relocated so the west side will be open for the erection of the long span roof joists.

- d) The foundation wall at the southeast corner of the office area is the tallest wall to accommodate the ramp at the front of the building.

- e) On the southeast corner of the office area, the ramp for access to the floor level was located by the dowels for the retaining wall. In front of this area paralleling Hwy 62 the site will contain the parking lot.



- f) The concrete stem wall on the west side of the office area was poured.



- g) The under-slab plumbing piping for the toilets was covered with stone. Once the stem walls are poured, the plumbers will run the lateral lines in stone which will be covered with the concrete slab. Brad said that they will pour the slab before erecting the columns.



3. Stored Material Observed:

- a) Concrete reinforcing steel, formwork and accessories.
- b) Crushed stone.

4. Follow up items:

- a) Note any changes to the plans on the As-Built Drawings.
- b) Review and approve the brick-and-mortar selection.

Follow up by:

☐ Architect, ☐ Owner, ☐ MEP Engineer, ☐ Structural Engineer,
☐ Civil Engineer ☐ Construction Manager, ☐ Other

Respectfully submitted,
JRA Architects
Joseph Jones, AIA,
Construction Contract Administrator

cc: 202276, CA8, HCS, Wehr, B+K, CMTA, JRA