

FACPAC BG4 Form (Ref# 31488)

Form Status: Saved

Tier 1 Project: New ES - Wilkerson ES

BG Number: 20-038

Status: Active

District: Jefferson County (HB678) (275)

Phase: Project Initiation (View Checklist)

Contract: Marrillia Design and Construction, 0001

Type: General Contractor

Proposed

Project Construction Cost

Original Contract Amount \$17,100,000.00

Net Total of Change Orders to Contract \$703,576.00

Original Purchase Order Total \$0.00

Net Total of Change Orders to Purchase \$0.00

Orders

Total Cost of Construction \$17,803,576.00

Verification of Required Approvals by Other Regulatory Agencies

Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date 8/28/2023

Plumbing Certificate Date 7/28/2022

Electrical Certificate Date 8/25/2022

Fire Alarm Certificate Date 9/9/2022

Sprinkler Certificate Date 8/2/2022

Boiler Certificate Date 8/10/2022

Range Hood Suppression Date

Verification of Approval - Other Special Inspections (please note that HVAC approval is listed under "Boiler" above)

Verification of Approval - Other Date 8/5/2022

Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date

Natural Resources & Environmental

Protection Cabinet - Other

Natural Resources & Environmental

Protection Cabinet - Other Date

Close Out

Punch List Completed Date 6/4/2025

Record Drawings Completed Date 2/28/2025

Warranty & Guarantees Information 1/13/2025

Provided Date

Owner Training on Systems Date 11/19/2024

Verification of Payment of Debts and	6/11/2025
Claims to Date	
Close Out - Other	
Close Out - Other Date	
BG4 Date	6/13/2025
BG4 Board Order Date	

BG4 Signature Page (Online Form Ref# 31488)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.

studio kremer architects



Architect

13 June 2025

Date

Engineer

Date



Contractor / Construction Manager

06/14/2025

Date

Local Board of Education Designee

Date