

FACPAC BG4 Form (Ref# 31527)

Form Status: Saved

Project: Highland MS - Partial Roof Replacement

BG Number: 24-011

Status: Active

District: Jefferson County (HB678) (275)

Phase: No Data

Contract: Geoghegan Roofing, 0001

Type: General Contractor

Proposed

Project Construction Cost

Original Contract Amount	\$681,572.00
Net Total of Change Orders to Contract (\$17,202.00)	
Original Purchase Order Total	\$0.00
Net Total of Change Orders to Purchase Orders	\$0.00
Total Cost of Construction	\$664,370.00

Verification of Required Approvals by Other Regulatory Agencies

Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date	11/4/2024
Plumbing Certificate Date	
Electrical Certificate Date	
Fire Alarm Certificate Date	
Sprinkler Certificate Date	
Boiler Certificate Date	
Range Hood Suppression Date	
Verification of Approval - Other	
Verification of Approval - Other Date	

Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date	
Natural Resources & Environmental Protection Cabinet - Other	
Natural Resources & Environmental Protection Cabinet - Other Date	

Close Out

Punch List Completed Date	6/25/2025
Record Drawings Completed Date	11/4/2024
Warranty & Guarantees Information Provided Date	11/4/2024
Owner Training on Systems Date	11/4/2024
Verification of Payment of Debts and Claims to Date	11/24/2024
Close Out - Other	
Close Out - Other Date	
BG4 Date	7/10/2024
BG4 Board Order Date	

BG4 Signature Page (Online Form Ref# 31527)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.



Architect

07/10/2025

Date

Engineer

Date



Contractor / Construction Manager

7/10/25

Date

Local Board of Education Designee

Date