

# FIELD OBSERVATION REPORT #01

## 2026-06 - Taylor Mill Elementary

---

■ TO:	Kenton County Board of Education 1055 Eaton Drive Ft. Wright, KY 41017	■ DATE:	2026.06.26
ATTENTION:	Mr. Mike Blau		
■ FROM:	Jim Kaiser jkaiser@embosdesign.com 906 Monmouth Street Newport, KY 41071 V: 859.431.8612 • D: 859.578.6013	■ PROJECT:	Taylor Mill Elementary BG #26-253
COPIES TO:	Mr. Matt Rigg; Mrs. Carrie Hooten	PROJECT NO.:	25-073

---

■ WE TRANSMIT THE ATTACHED ITEMS VIA: **EMAIL**

PURPOSE	<input checked="" type="checkbox"/> For your use	DISPOSITION	<input type="checkbox"/> No exceptions noted
	<input type="checkbox"/> As requested		<input type="checkbox"/> Exceptions noted, Revise as indicated.
	<input type="checkbox"/> For review and comment		<input type="checkbox"/> REJECTED: REVISE AND RESUBMIT
	<input type="checkbox"/> For information		
	<input checked="" type="checkbox"/> For record		
	<input type="checkbox"/> For approval		
	<input type="checkbox"/>		

---

COPIES	DATE	DESCRIPTION	PAGES
1	2026-06	Field Observation Report	3

---

### Division 01: General Requirements

01.01: - Construction activities began on May 22.

01.02: - Job trailer is on site

### Division 02: Existing Conditions & Demolition

02.01: - Demolition is complete in Phase 1A area and 90% complete in Phase 1B area.

02.02: - Abatement of floor tile with asbestos mastic is in process at rear wing classrooms.

### Division 20-28: MEP

20-28.01: - Installation of HVAC ductwork and piping has begun in Phase 1A area

20-28.02: - Electrical rough-in has begun in Phase 1A area

## CONSTRUCTION PHOTOS



2026.06.09 – Phase 1A/1B front classrooms wing demolition (front)



2026.06.09 – Phase 1A/1B front corridor demolition



2026.06.09 – Phase 1A/1B front classroom wing (rear) demolition



2026.06.09 – Stair to courtyard demolition



2026.06.09 – Boys restroom demolition



2026.06.09 – Girls restroom demolition



2026.06.09 – Phase 1B-front preschool room demolition



2026.06.09 – Phase 1B-rear preschool room demolition



2026.06.09 – Art classroom demolition



2026.06.09 – Rear wing classroom - floor tile asbestos abatement


- Please acknowledge receipt of transmitted items.
- Return transmitted items to PCA ARCHITECTURE <sup>PSC</sup>.

**END**