

FACPAC BG4 Form (Ref# 32197)

Form Status: Saved

Tier 1 Project: The Hub for Innovative Learning & Leadership (Combined CTE School at Midland Ave)

BG Number: 22-167

District: Fayette County (HB678) (165)

Status: Active

Phase: Project Initiation (View Checklist)

Contract: DW Wilburn, 0001, Construction bid

Type: General Contractor

Proposed

Project Construction Cost

Original Contract Amount	\$37,848,663.82
Net Total of Change Orders to Contract	\$1,496,794.96
Original Purchase Order Total	\$12,938,559.18
Net Total of Change Orders to Purchase Orders	\$1,964.60
Total Cost of Construction	\$52,285,982.56

Verification of Required Approvals by Other Regulatory Agencies

Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date	6/10/2025
Plumbing Certificate Date	4/12/2025
Electrical Certificate Date	3/14/2025
Fire Alarm Certificate Date	3/14/2025
Sprinkler Certificate Date	3/21/2025
Boiler Certificate Date	4/12/2025
Range Hood Suppression Date	2/28/2025
Verification of Approval - Other	5/23/2025 - HVAC
Verification of Approval - Other Date	3/24/2025

Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date
Natural Resources & Environmental
Protection Cabinet - Other
Natural Resources & Environmental
Protection Cabinet - Other Date

Close Out

Punch List Completed Date	7/16/2025
Record Drawings Completed Date	4/23/2026
Warranty & Guarantees Information Provided Date	11/23/2025
Owner Training on Systems Date	5/1/2025

Verification of Payment of Debts and	1/30/2026
Claims to Date	
Close Out - Other	
Close Out - Other Date	
BG4 Date	8/24/2026
BG4 Board Order Date	10/26/2026

BG4 Signature Page (Online Form Ref# 32197)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.

Architect

Date

Engineer

Date

Contractor / Construction Manager

Date

Local Board of Education Designee

Date