

FACPAC BG4 Form (Ref# 32239)

Form Status: Saved

Tier 4 Project: Fern Creek HS - Fire Science Building

BG Number: 25-040

Status: Active

District: Jefferson County (HB678) (275)

Phase: Project Initiation (View Checklist)

Contract: Woodbine Construction Company, Inc., 0001

Type: General Contractor

Proposed

Project Construction Cost

Original Contract Amount	\$675,000.00
Net Total of Change Orders to Contract	\$18,265.34
Original Purchase Order Total	\$0.00
Net Total of Change Orders to Purchase	\$0.00
Orders	
Total Cost of Construction	\$693,265.34

Verification of Required Approvals by Other Regulatory Agencies

Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date	1/15/2026
Plumbing Certificate Date	1/9/2026
Electrical Certificate Date	1/9/2026
Fire Alarm Certificate Date	
Sprinkler Certificate Date	
Boiler Certificate Date	
Range Hood Suppression Date	
Verification of Approval - Other	
Verification of Approval - Other Date	

Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date	
Natural Resources & Environmental Protection Cabinet - Other	n/a
Natural Resources & Environmental Protection Cabinet - Other Date	

Close Out

Punch List Completed Date	4/20/2026
Record Drawings Completed Date	9/23/2026
Warranty & Guarantees Information Provided Date	9/21/2026
Owner Training on Systems Date	2/4/2026
Verification of Payment of Debts and Claims to Date	9/9/2026
Close Out - Other	
Close Out - Other Date	
BG4 Date	9/23/2026
BG4 Board Order Date	

BG4 Signature Page (Online Form Ref# 32239)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.



9/23/26

Architect

Date

Engineer

Date

Woodbine Construction 

Contractor / Construction Manager

9/23/26

Date

Local Board of Education Designee

Date