## KENTUCKY DEPARTMENT OF EDUCATION DISTRICT FACILITIES BRANCH

## BG-4, SEPTEMBER 2010 PROJECT CLOSEOUT FORM 702 KAR 4:160

District: Elizabethtown Indep.	District Facility Code: 152 Name:		School Code: 015
BG#: 08-264 Project:	Addition and Renovation	1	
Contractor S & R Excavation	_Supplier:		ite Excavation &
A. Project Construction Cost:		Storm	Drainage
Gross Square Footage: Original Contract or Purchase Onet Total Change by Change Onet Total Cost of Construction (Inc.)	Orders	\$ 73,615.00 \$ 3,921.19 \$ 77,536.19	
<ul> <li>B. Verification of required approvals</li> <li>1. Office of Housing, Buildings and</li> <li>a. Certificate of Occupancy</li> <li>b. Plumbing Certificate</li> <li>c. Electrical Certificate:</li> <li>d. Fire Alarm Certificate:</li> </ul>		e. Sprinkler Certificate	DATE: DATE: DATE:
Natural Resources and Environma. Sewage Disposal Certificate     b. Other		DATE:	
C. Close Out:		·	
<ol> <li>Punch List Completed</li> <li>Record Drawings Completed</li> <li>Warranty &amp; Guarantees</li> </ol>	DATE: 04/30/12 DATE: 04/30/12	Owner Training on Systems     Verification of Payment of     Debts and Claims to Date	DATE: 04/20/12 DATE: 04/20/12
Information Provided  The work performed under this contract has be specifications approved by the District Facilities.		6. Other Consent of Surety estantially complete, according to the plans and	DATE: <u>04/17/12</u>
Architect:Engineer:			DATE: DATE:
Contractor/ Supplier/ Construction Manager:			DATE:
The <u>Elizabethtown Inde</u> subject to the approval of the D	<del></del>	of Education accepts this project as bein	ng complete
Local Board of Education Design	gnee:		DATE:

LOCAL BOARD ORDER MUST BE ATTACHED

Submit one complete copy to the District Facilities Branch