## KENTUCKY DEPARTMENT OF EDUCATION DISTRICT FACILITIES BRANCH

## BG-4, SEPTEMBER 2010 PROJECT CLOSEOUT FORM 702 KAR 4:160

District: <u>Hardin County</u>		acility    North Middle School	School Code: <u>080</u>	
BG#: <u>07-186</u> Pro	ject: <u>[New] North Mi</u>	iddle School		
Contractor: Alliance Corp.	Supplier: n/a	Bid Package:	n/a	
A. Project Construction Cost:				
Gross Square Footage: Original Contract or Purc Net Total Change by Ch			DPOs + \$4,930,750.24 = \$17, + (\$19,000.00) = \$	
Total Cost of Construction	n (Include Change Orde	rs) \$\frac{12,900,047.67}{}	+ \$4,911,750.24 = \$17	,811,797.91
B. Verification of required appro		ory agencies:		
<ul><li>a. Certificate of Occupar</li><li>b. Plumbing Certificate</li><li>c. Electrical Certificate:</li><li>d. Fire Alarm Certificate:</li></ul>	DATE:	g. Range Hood Suppression	DATE:	
Natural Resources and Env     a. Sewage Disposal Certi     b. Other		DATE:DATE:		
C. Close Out:				
<ol> <li>Punch List Completed</li> <li>Record Drawings Complete</li> <li>Warranty &amp; Guarantees</li> </ol>	DATE:	4. Owner Training on System 5. Verification of Payment of Debts and Claims to Da	DATE:	
Information Provided	DATE:		DATE:	
The work performed under this contra specifications approved by the Distric		ad to be substantially complete, according to the	plans and	
Architect:			DATE:	
Engineer:			DATE:	
Contractor/ Supplier/ Construction Manager:			DATE:	
The <u>Hardin Coun</u> subject to the approval of		Board of Education accepts this project ranch.	t as being complete	
Local Board of Education			DATE:	

LOCAL BOARD ORDER MUST BE ATTACHED

Submit one complete copy to the District Facilities Branch