

June 21, 2013

TO: Dorothy Perkins, Superintendent

Gallatin County Schools

FROM: Greg Hosfield, AIA, LEED AP BD+C and,

John C. Gilbert, LEED AP RossTarrant Architects, Inc.

RE: Gallatin County Alternative School & Field House

Gallatin County, Kentucky

BG 12-133 RTA 0914

PRESENT AT SITE: Greg Hosfield-RTA, Beth Hunter-RTA, Ron Murrell-RTA, Tom Wessling-CMTA, Lenny Whalen-

Gallatin Co. Schools

Field observations were made Thursday June 20th as noted below. Weather was clear and in the 80's.

1. Field House load bearing exterior masonry is nearing completion.





2. Field House Exterior masonry openings are being prepared. Solid masonry sills are being made on site. Masonry installed at door jambs appears thin compared to jamb detail drawing. Contractor to verify frame is adequately anchored and masonry provides full thickness for spray foam insulation stop. Further discussion is required for these doors before face brick is installed.







- 3. Field House load bearing interior masonry is under way. Slab has been poured and MEP items have been stubbed up. Hollow metal door frames have been installed.
  - a. Alternative Classroom Area:







b. Core rooms between Classroom and Athletic Corridors, including Restrooms, Coaches' Offices, Training Room and Mechanical Room.





c. Athletic Corridor and Locker Rooms







d. Health & Wellness Room and Weight Room





4. Softball Press Box masonry and paint is complete. Wood framing is complete.





5. Football Press Box masonry and paint is complete. Wood framing is ongoing. Bleacher installation is near complete. Bleacher railing and chain link fence installation is underway. Stairs connecting bleachers and Press Box are forthcoming, pending Press Box porches and stair material delivery. Overhead coiling counter top doors have been installed.

















6. Geo Thermal horizontal connections to building are nearing completion. Tracer tape was observed in filled trenches.







## **END FIELD OBSERVATION REPORT**

Prepared By:

Greg Hosfield, AIA, LEED AP BD+C

/gh

Dorothy Perkins, Gallatin County C: Leonard Whalen, Gallatin County Ronald E. Murrell, Jr., AIA, LEED AP BD+C David Beiersdorfer Jr. Endeavor Ken Jones, Endeavor Tom Wessling, CMTA, Inc. John C. Gilbert, LEED AP Greg Hosfield, AIA, LEED AP, BD+C File 0914-4C

FOR130621-0914