

ROBERT EHMET HAYES & ASSOCIATES, PLLC

2512 DIXIE HIGHWAY, COVINGTON (Ft. Mitchell), KENTUCKY 41017-3094

ARCHITECTS

859-331-3121

Fax: 859-331-3332

reharchitects@fuse.net

www.reharchitects.com

March 31, 2014

ROBERT EHMET HAYES (1981-2009)

MICHAEL BRENT BISHOP

R. EHMET HAYES

JOSEPH AHRENS HAYES

RYAN THOMAS FICKE

Via e-mail

Mr. Randy Poe, Superintendent
Boone County Schools
8330 U. S. 42
Florence, Kentucky 41042

Re: STATUS REPORT – OUTSTANDING PROJECTS

Dear Mr. Poe:

Following are status reports on the following projects:

BOONE COUNTY HIGH SCHOOL – MEP IMPROVEMENTS (KDE BG# 14-014; REH #129-413-C)

Contractor has mobilized, shop drawing submittals are in process and equipment is being ordered. First progress meeting was held on March 19th with regular meetings to begin in May.

BOONE COUNTY SCHOOLS – PAVING 2013 (REH #129-413-A)

This project has been advertised and bids will be received on April 14th for award at the April 17th board meeting.

FLORENCE ELEMENTARY – MEP IMPROVEMENTS (KDE BG# 14-015; REH #129-413-D)

Contractor has mobilized, shop drawing submittals are in process and equipment is being ordered. First progress meeting was held on March 19th with regular meetings to begin in May.

GRAY MIDDLE SCHOOL – REROOFING (KDE BG# 14-006; REH #129-413-B)

Contractor has mobilized and shop drawing submittals are in process. First progress meeting was held on March 19th with regular meetings to begin in May.

BOONE COUNTY HIGH SCHOOL – HVAC IMPROVEMENTS (KDE BG# 13-097; REH #129-1212-C)

Closeout documents have been verified and turned over to the District – final application for payment is anticipated for approval in the near future.


LONGBRANCH ELEMENTARY AND COOPER HIGH SCHOOLS – ADDITIONS (KDE BG# 13-027; REH #129-812)

All work has been completed at the additions with the exception of some sidewalks and final grading which will continue as weather allows. A temporary Certificate of Occupancy has been received and final is anticipated once the exterior work is completed. Commissioning is ongoing and Owner training will be scheduled in the very near future with closeout to follow.

THORNWILDE ELEMENTARY SCHOOL (KDE BG #11-132; REH #129-209)

BG-5 i is anticipated for approval at next month's meeting.

Best regards,

A handwritten signature in black ink, appearing to read 'Emmet Hayes', written over the printed name.

Emmet Hayes

EH:aes

c: Mike Blevins
Rick Dames