



Hardin County Early College and Career Center

Project Closeout Update

August 5, 2016

Site Erosion

Completion Date: ASAP (Pending Weather)

Action Required By: Phillips Brothers

Ditch Repair – (Complete)

Work to repair the erosion at the ditch (east of the auxiliary parking lot) is complete. All channel lining has been installed and grouting is in place.



Drainage Basin – (Pending Weather)

Work to correct the erosion around the drainage basin is currently outstanding due to the recent rain events. Phillips Brothers is currently awaiting a window of dry weather so that the impact of heavy equipment in and around the basin can be minimized.

Proposed Schedule

Corrective Work to Commence:

ASAP (Pending Weather)

Completion:

ASAP (Pending Weather)