

PROGRESS REPORT

HARDIN COUNTY SCHOOLS JT ALTON MIDDLE SCHOOL – RE-ROOF PROJECT JT ALTON MIDDLE SCHOOL – TRUSS REPAIRS DISTRICT FACILITY PLAN UPDATE

Project No:201665Date:November 17, 2016Time:6:00 PMLocation:Hardin County Board of Education

TRUSS REPAIR STATUS

All of the structural repairs have been competed as wells as the wind-clip installations.

The final special inspection letter is attached to this report for reference.

REROOF UPDATE

Work is ongoing, at the end of the week of 10/31 the panels will be installed on the Classroom Wing then moving over to the Gym area (Front Wall first).

All roof panels should be install mid-November and detail work with final completion near first week of December.

Gym Wall Panels: All panels will be installed as of 11/1.

Sheet Metal Trim: This work is progressing hand in hand with the roof and wall panels.

DFP UPDATE

All required KDE forms have been prepared, and submitted to KDE for review on 11/2.



November 2, 2016

Mr. Jack Hodges Building Inspector Department of Housing, Building, & Construction Division of Building Code Enforcement 101 Sea Hero Road, Suite 100 Frankfort KY 40601

> Case No. 075545-000-A RE: STRUCTURAL REVIEW REPORT James T. Alton Middle School Truss Repair Final Special Inspections Complete 100 Country Club Rd. Vine Grove, KY 40175 2016-1383

Dear Mr. Hodges,

ICON Engineering has performed all final Special Inspections of the trusses repaired by Corbett Construction. All repairs, installation of hurricane clips, and corrective actions following previous special inspections reports have been completed. We therefore believe that the truss repairs were constructed in accordance with the project construction documents and that the building is now safe for occupancy.

Please let us know if you have any questions or need further clarification regarding the above.

Sincerely,

Michael S. Childers, PE President/Structural Engineer

