



## **Radcliff Elementary**

### **Project Closeout Update**

November 4, 2016

#### **Exterior**

Morel Construction has installed new weeps in existing masonry walls at the west elevation. Tuckpointing and masonry repair has also been completed. Nawkaw (brick stain manufacturer) has returned to touch up areas affected by the tuckpointing with stain. Application of sealer remains outstanding pending curing of the stain. Nawkaw (stain/sealer installer/applicator) indicated that they would return on November 4<sup>th</sup> to complete work. SCB has requested an update this afternoon with firm completion dates and resolution to all outstanding stain and sealing.



**Image 1:** Joints at head of infill previously completed were completely retooled and tuckpointed.



**Image 2:** Typical tuckpointing completed at the west elevation.



**Image 3:** Sample of sealer. Entire west elevation will be coated with sealer.