

KENTUCKY DEPARTMENT OF EDUCATION

702 KAR 4:160

BG-4

CONTRACT CLOSEOUT FORM

District Name: Jefferson County Public Schools District Code: 275 Facility Name: Cochran Elementary School School Code: 323

BG #: 16-027 Project Name: Cochran Elementary School Chiller and Boiler Replacement

Contractor: Intertech Mechanical Serv Bid Package: _____

A. Project Construction Cost:

1. Original Contract Amount	\$	<u>241000</u>
2. Net Total of Change Orders to Contract	\$	<u>0</u>
3. Original Purchase Order Summary Amount	\$	<u>0</u>
4. Net Total of Change Orders to Purchase Orders	\$	<u>0</u>
5. Total Cost of Construction (sum of lines 1 - 4)	\$	<u>241000</u>

B. Verification of required approvals by other regulatory agencies:

1. Office of Housing, Buildings and Construction

a. Certificate of Occupancy	DATE: <u>N/A</u>	e. Sprinkler Certificate	DATE: <u>N/A</u>
b. Plumbing Certificate	DATE: <u>N/A</u>	f. Boiler Certificate	DATE: <u>9/1/2016</u>
c. Electrical Certificate:	DATE: <u>N/A</u>	g. Range Hood Suppression	DATE: <u>N/A</u>
d. Fire Alarm Certificate:	DATE: <u>N/A</u>	h. Other _____	DATE: <u>N/A</u>

2. Natural Resources and Environmental Protection Cabinet

a. Sewage Disposal Certificate	DATE: <u>N/A</u>
b. Other _____	DATE: <u>N/A</u>

C. Close Out:

1. Punch List Completed	DATE: <u>3/6/2017</u>	4. Owner Training on Systems	DATE: <u>11/17/2016</u>
2. Record Drawings Completed	DATE: <u>3/9/2017</u>	5. Verification of Payment of Debts and Claims to Date	DATE: <u>N/A</u>
3. Warranty & Guarantees Information Provided	DATE: <u>1/31/2017</u>	6. Other _____	DATE: <u>N/A</u>

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.

Architect: Kerr-Greulich Engineers, Inc [Signature] DATE: 4-15-17

Engineer: _____ DATE: _____

Contractor/ Construction Manager: [Signature] DATE: 4-28-17

The Jefferson County Board of Education accepts this contract as being complete subject to the review of the Kentucky Department of Education.

Local Board of Education Designee: _____ DATE: _____

LOCAL BOARD ORDER MUST BE ON FILE WITH DISTRICT

Submit one complete copy to KDE for each contract and purchase order summary, if utilized.

BG-4 Date: 07/25/17

Board Order Date: 07/25/17