KENTUCKY DEPARTMENT OF EDUCATION

702 KAR 4:160

BG-4 CONTRACT CLOSEOUT FORM

| District Name: | | Hardin County | | istrict ode: | 231 | Facility Name: | | JT Alton Middle S | chool | School Code: | 77 |
|--|---|---|---------------------------------------|-----------------|--------------------------------------|-------------------|----------------|---|------------------------|------------------------------|--------------------|
| BG #: | | 17-128 | Project N | ame: | JT Alto | on Middle | e So | chool - Re-Roof P | roject | | |
| Contractor | | Swift Roofin | ng l | Bid Pa | ckage: | N/A | | | | | |
| A. F | Project | Construction Cost: | | | | | | | | | |
| | | 1. Original Contract | Amount | | | | | | \$ | 5 | 933,960.00 |
| | 2. Net Total of Change Orders to Contract \$ | | | | | | \$ | | -192,720.00 | | |
| | Original Purchase Order Summary Amount \$ | | | | | | \$ | 218,000.00 | | | |
| | 4. Net Total of Change Orders to Purchase Orders \$ | | | | | | \$ | 0.00 | | | |
| | 5. Total Cost of Construction (sum of lines 1 - 4) | | | | | | | \$ | 959,240.00 | | |
| | | tion of required appro ce of Housing, Building a. Certificate of Occ b. Plumbing Certific c. Electrical Certification | ngs and Co cupancy cate ate: | | tion N | agencie | e. f. g. | Sprinkler Certific Boiler Certificate Range Hood Sup Other | | DATE DATE DATE DATE | : N/A : N/A |
| | | ural Resources and E a. Sewage Disposa b. Other | | | otection | Cabinet | | | N/A N/A | - | |
| | Rec War Informal | ch List Completed ord Drawings Completed tranty & Guarantees rmation Provided | eted | DATE: | 2/7/20 2/4/20 2/14/2 2/14/2 | 017 | 5. 6. | Owner Training of Verification of Pa Debts and Claim Other | ayment of s to Date | DATE DATE | 9/15/2017 : N/A |
| The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education. | | | | | | | | | | | |
| | Engineer: N/A Contractor/ Construction Manager: The Hardin County Board of Education accepts this contract a | | | | | | | | DATE DATE | 10/13/1 | |
| | subject to the review of the Kentucky Department of Education. | | | | | | | | | | |
| | Local Board of Education Designee: | | | | | | | | DATE | | |
| LOCAL BOARD ORDER MUST BE ON FILE WITH DISTRICT Submit one complete copy to KDE for each contract and purchase order summary, if utilized. BG-4 Date: Board Order Date: | | | | | | | | | | | : |
| | | | | | | | | | | | |