


WOODFORD COUNTY BOARD OF EDUCATION  
AGENDA ITEM

ITEM #: **XF** DATE: November 27, 2018

TOPIC/TITLE: BG 4 for Simmons Window Project

PRESENTER: Amy M. Smith 

**ORIGIN:**

- TOPIC PRESENTED FOR INFORMATION ONLY (No board action required.)
- ACTION REQUESTED AT THIS MEETING
- ITEM IS ON THE CONSENT AGENDA FOR APPROVAL
- ACTION REQUESTED AT FUTURE MEETING: (DATE)
- BOARD REVIEW REQUIRED BY
  
- STATE OR FEDERAL LAW OR REGULATION
- BOARD OF EDUCATION POLICY
- OTHER:

**PREVIOUS REVIEW, DISCUSSION OR ACTION:**

- NO PREVIOUS BOARD REVIEW, DISCUSSION OR ACTION
- PREVIOUS REVIEW OR ACTION
  
- DATE:
- ACTION:

**BACKGROUND INFORMATION:**

Board action is required to approve all construction documents.


**SUMMARY OF MAJOR ELEMENTS:**

Board approval is requested for the BG 4 Contract Closeout Form related to the Simmons Window Project

**IMPACT ON RESOURCES:** NA

**TIMETABLE FOR FURTHER REVIEW OR ACTION:** NA

**SUPERINTENDENT'S RECOMMENDATION:**  Recommended  Not Recommended



---

# FACPAC BG4 Form (Ref# 28218)

Form Status: Saved

Tier 4 Project: Simmons Sliding Window

BG Number: 18-376

Status: Active

District: Woodford County (601)

Phase: Design Professional Contract (View Checklist)

Contract: Eubank & Steele Construction Co., 0001

Type: General Contractor

Proposed

## Project Construction Cost

---

Original Contract Amount	\$9,200.00
Net Total of Change Orders to Contract	\$0.00
Original Purchase Order Total	\$0.00
Net Total of Change Orders to Purchase Orders	\$0.00
Total Cost of Construction	\$9,200.00

## Verification of Required Approvals by Other Regulatory Agencies

### Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date

Plumbing Certificate Date

Electrical Certificate Date

Fire Alarm Certificate Date

Sprinkler Certificate Date

Boiler Certificate Date

Range Hood Suppression Date

Verification of Approval - Other

Final inspection performed on 11.19.18. There is no agency oversight required for this work.

Verification of Approval - Other Date

### Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date

Natural Resources and Environmental

Protection Cabinet - Other

Natural Resources and Environmental

Protection Cabinet - Other Date

### Close Out

Punch List Completed Date 11/19/2018

Record Drawings Completed Date 11/19/2018

Warranty & Guarantees Information	11/19/2018
Provided Date	
Owner Training on Systems Date	
Verification of Payment of Debts and Claims to Date	
Close Out - Other	
Close Out - Other Date	
BG4 Date	11/26/2018
BG4 Board Order Date	12/17/2018

### BG4 Signature Page (Online Form Ref# 28218)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.

*Margaret Jacobs*

11/26/18

Architect

Date

Engineer

Date

Contractor / Construction Manager

Date

Local Board of Education Designee

Date