

FACPAC BG4 Form (Ref# 28245)

Form Status: Saved

Project: Meyzeek MS Partial Roof Replacement

BG Number: 18-024

District: Jefferson County (275)

Status: Active

Phase: Site Acquisition ([View Checklist](#))

Contract: Swift Roofing of E-Town, Inc., 0001

Type: General Contractor

Proposed

Project Construction Cost

Original Contract Amount \$313,535.00

Net Total of Change Orders to Contract \$5,400.00

Original Purchase Order Total \$0.00

Net Total of Change Orders to Purchase \$0.00

Orders

Total Cost of Construction \$318,935.00

Verification of Required Approvals by Other Regulatory Agencies

Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date 8/1/2018

Plumbing Certificate Date

Electrical Certificate Date

Fire Alarm Certificate Date

Sprinkler Certificate Date

Boiler Certificate Date

Range Hood Suppression Date

Verification of Approval - Other

Verification of Approval - Other Date

Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date

Natural Resources and Environmental

Protection Cabinet - Other

Natural Resources and Environmental

Protection Cabinet - Other Date

Close Out

Punch List Completed Date 12/17/2018

Record Drawings Completed Date 12/12/2018

Warranty & Guarantees Information 11/2/2018

Provided Date

Owner Training on Systems Date

Verification of Payment of Debts and 12/12/2018

Claims to Date

Close Out - Other

Close Out - Other Date

BG4 Date

BG4 Board Order Date

12/17/2018

BG4 Signature Page (Online Form Ref# 28245)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.




Architect

12/18/2018

Date

Engineer

Date



Contractor / Construction Manager

12/18/18

Date

Local Board of Education Designee

Date