

ID	Task Name	Duration	Start	Finish	December	January	February	March	April	May	June	July	August	September
1	Bid Date	1 day	Thu 2/7/19	Thu 2/7/19	Bid Date 2/7 Project Award Date 2/15 Submittals 3/8 Equipment Lead Time 4/19 Spring Break 4/5 Boiler Demo 4/5 Last Day of School 5/23 Selective Demo 5/30 MEP Demo 6/6 Architectural Finishes 8/8 Masonry infills 6/20 Electrical Gear and Service 6/20 Piping and Ductwork 7/11 Electrical Rough In 7/11 HVAC Equipment Install 7/16 Equipment Start Up 7/30 Final Inspections 8/6 Substantial Completion 8/7 Punch List and Balancing 8/21 Final Completion 8/22									
2	Project Award Date	1 day	Fri 2/15/19	Fri 2/15/19										
3	Submittals	15 days	Mon 2/18/19	Fri 3/8/19										
4	Equipment Lead Time	30 days	Mon 3/11/19	Fri 4/19/19										
5	Spring Break	5 days	Mon 4/1/19	Fri 4/5/19										
6	Boiler Demo	5 days	Mon 4/1/19	Fri 4/5/19										
7	Last Day of School	1 day	Thu 5/23/19	Thu 5/23/19										
8	Selective Demo	5 days	Fri 5/24/19	Thu 5/30/19										
9	MEP Demo	10 days	Fri 5/24/19	Thu 6/6/19										
10	Architectural Finishes	50 days	Fri 5/31/19	Thu 8/8/19										
11	Masonry infills	10 days	Fri 6/7/19	Thu 6/20/19										
12	Electrical Gear and Service	10 days	Fri 6/7/19	Thu 6/20/19										
13	Piping and Ductwork	30 days	Fri 5/31/19	Thu 7/11/19										
14	Electrical Rough In	30 days	Fri 5/31/19	Thu 7/11/19										
15	HVAC Equipment Install	10 days	Wed 7/3/19	Tue 7/16/19										
16	Equipment Start Up	10 days	Wed 7/17/19	Tue 7/30/19										
17	Final Inspections	5 days	Wed 7/31/19	Tue 8/6/19										
18	Substantial Completion	1 day	Wed 8/7/19	Wed 8/7/19										
19	Punch List and Balancing	10 days	Thu 8/8/19	Wed 8/21/19										
20	Final Completion	1 day	Thu 8/22/19	Thu 8/22/19										

Project: Southgate bid Date: Fri 3/1/19	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			