



SCHS Project  
March 13, 2019

### **Last 30 days**

Athletic building pad rocked  
Footers for academic building poured  
8" block layed at academic building and grouted  
Softball field lights demoed  
Concrete bases for lights set  
Electric building electric roughed in  
Musco panel set  
Moved blacktop from track  
Rough in of Plumbing at building pad complete  
Sewer rouged in from athletic building to pump house  
Athletic building pad termite sprayed  
Both electric and plumbing underground inspected

### **Next 30**

Pour athletic building pad  
Install softball field lights → Spring Break  
Morton building pad started