

## BG1 Project Application Form (Initial) (Ref# 17621)

Form Status: Saved

Project: Jones Middle School - Mobile Classrooms

BG Number: 20-191

District: Boone County (035)

Status: New

Phase: No Data

Construction Delivery Method

General Contractor

Procurement Standard

Model Procurement

Emergency

No

### Project Type and Description

#### Applicable Items

New Building	No
Addition	No
Major Renovation	No
GESC	No
Roofing	No
HVAC	No
ADA Compliance	No
Life Safety	No
Security	No
Water Bottle Filling Stations	No
Minor Project	Yes

#### Minor Project Description

This project consists of the installation of one double-classroom mobile unit at Jones Middle School. Associated power and accessibility, such as concrete sidewalks, ramps, stairs, etc., communications other tie-ins to the existing school building will also be included.

New Relocatable Classroom	No
Equipment / Furnishings Procurement	No
Site Acquisitions	No

### District Facility Plan (DFP)

Compliance with 702 KAR 4:180 and 702 KAR 4:160

DFP Approval Date	2/1/2016
DFP Priority	
Project Not Listed on DFP	Yes
Project Not Listed on DFP Description	

Minor project not listed on DFP. This project consists of the installation of one double-classroom mobile unit at Jones Middle School. Associated power and accessibility, such as concrete sidewalks, ramps, stairs, etc., communications other tie-ins to the existing school building will also be included.

### Inventory

#### Facility Name

Rector A. Jones Middle School (B10000108)

### Scope

Provide a Complete Narrative of the Proposed Project

### Work Related to Project But Excluded from this BG1 Scope

### Probable Costs

Total Construction Cost	\$92,300.00
Construction Contingency	\$4,615.00
Architect / Engineer Fee	\$13,042.00
Construction Manager Fee	
Fiscal Agent Fee	
Bond Discount	
Equipment / Furnishings	\$10,000.00
Equipment / Computers	
Technology Network System (KETS)	
Site Acquisition	
Site Survey	
Geotechnical Investigations	
Special Inspections	
Commissioning	
Advertising	
Printing	

Title	Amount
repor/reimb/adv	\$1,000.00
No Data	
No Data	
Total Project Cost	\$120,957.00

Bond Sale - SFCC	
Bond Requirement - SFCC	
Local FSPK Bond Sale	
Local General Fund Bond Sale	
Cash - SFCC Requirement	
Cash - Building Fund	
Cash - Capital Outlay	
Cash - Investment Earnings	
Cash - General Fund	\$120,957.00
City - County - KYTC Reimbursement	
KETS	
Federal Funds	
External Partner Agreement	

BG Number	Fund Source	Amount
	Residual Funds Total:	\$0.00

BG Number	Fund Source	Amount
No Data	No Data	No Data
Residual Funds Total:		\$0.00

Other Available Funds

Title	Amount
No Data	
No Data	
No Data	
Total Funds Available	\$120,957.00

BG1 Signature Page (Online Form Ref# 17621)

The signing of this financial document certifies the above stated funds are available and designated for this project during this fiscal year.

Superintendent

Date

Finance Officer

Date

Chairman

Date

NOTE: Any district anticipating the financing of this and/or other projects in a combined school revenue Bond should discuss the financing with the Director/Branch Manager, KDE - District Financial